



TARGETED WORKER SUMMARY REPORT
Crenshaw-LAX advanced utility relocations - C0990

SUMMARY

Total Forecasted Project Hours	11,685	Reporting Period: December-2012 From: 12/1/2012 To: 12/31/2012
Total Project Hours to Date	825	
Total Project Hours Percentage	7%	

	Craft Hours Oct. 25 - Nov. 30	Percentage Craft Hours Oct. 25 - Nov. 30	Craft Hours Dec. 1 - 31	Percentage Craft Hours Dec. 1 - 31	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
Targeted Worker Hours						
Extremely Economically Disadvantaged Area Hours	55.00	12.95%	178.00	44.50%	233.00	28.25%
Economically Disadvantaged Area Hours	143.50	33.78%	123.00	30.75%	266.50	32.31%
<i>Economically Disadvantaged Area Hours Subtotal</i>	198.50	46.73%	301.00	75.25%	499.50	60.56%
Non Targeted Worker Hours	226.25	53.27%	99.00	24.75%	325.25	39.44%
Total	424.75	100.00%	400.00	100.00%	824.75	100.00%
Craft level Breakdown						
Journeyman	363.75	85.64%	375.00	93.75%	738.75	89.57%
Apprentice	61.00	14.36%	25.00	6.25%	86.00	10.43%
Total	424.75	100.00%	400.00	100.00%	824.75	100.00%
Race/Ethnicity						
African-American	-		-		-	
Asian	-		-		-	
Caucasian	30.00	7.06%	22.00	5.50%	52.00	6.30%
Hispanic	394.75	92.94%	378.00	94.50%	772.75	93.70%
Native American	-		-		-	
Other	-		-		-	
Total	424.75	100.00%	400.00	100.00%	824.75	100.00%
Gender Breakdown						
Female	-		-		-	
Male	424.75	100.00%	400.00	100.00%	824.75	100.00%
Total	424.75	100.00%	400.00	100.00%	824.75	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	286.75	67.51%	210.00	52.50%	496.75	60.23%
Subcontractor's Total Hours	138.00	32.49%	190.00	47.50%	328.00	39.77%
Total	424.75	100.00%	400.00	100.00%	824.75	100.00%
Prime Contractor's Targeted Hours	113.50	26.72%	125.00	31.25%	238.50	28.92%
Subcontractor's Targeted Hours	85.00	20.01%	176.00	44.00%	261.00	31.65%
Total	198.50	46.73%	301.00	75.25%	499.50	60.56%
Prime Contractor's Disadvantaged Hours	-		-		-	
Subcontractor's Disadvantaged Hours	-		-		-	
Total	-		-		-	