



**TARGETED WORKER SUMMARY REPORT**  
**Crenshaw-LAX advanced utility relocations - C0990**

**SUMMARY**

Total Forecasted Project Hours	35,000	Reporting Period: <b>August-2013</b> From: 8/1/2013 To: 8/31/2013
Total Project Hours to Date	21,736	
Total Project Hours Percentage	62%	

	Craft Hours July 1-31	Percentage Craft Hours July 1-31	Craft Hours August 1-31	Percentage Craft Hours August 1-31	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Targeted Worker Hours</b>						
Extremely Economically Disadvantaged Area Hours	1,662.50	38.10%	1,433.25	39.61%	9,820.55	45.18%
Economically Disadvantaged Area Hours	665.00	15.24%	493.00	13.62%	2,441.25	11.23%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>2,327.50</b>	<b>53.34%</b>	<b>1,926.25</b>	<b>53.23%</b>	<b>12,261.80</b>	<b>56.41%</b>
Non Targeted Worker Hours	2,035.61	46.66%	1,692.25	46.77%	9,473.86	43.59%
<b>Total</b>	<b>4,363.11</b>	<b>100.00%</b>	<b>3,618.50</b>	<b>100.00%</b>	<b>21,735.66</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	4,163.61	95.43%	3,477.50	96.10%	19,846.16	91.31%
Apprentice	199.50	4.57%	141.00	3.90%	1,889.50	8.69%
<b>Total</b>	<b>4,363.11</b>	<b>100.00%</b>	<b>3,618.50</b>	<b>100.00%</b>	<b>21,735.66</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	576.00	13.20%	474.00	13.10%	2,251.00	10.36%
Asian	-		8.00	0.22%	8.00	0.04%
Caucasian	1,026.00	23.52%	828.50	22.90%	6,079.00	27.97%
Hispanic	2,761.11	63.28%	2,308.00	63.78%	13,389.66	61.60%
Native American	-		-		8.00	0.04%
Other	-		-		-	
<b>Total</b>	<b>4,363.11</b>	<b>100.00%</b>	<b>3,618.50</b>	<b>100.00%</b>	<b>21,735.66</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	8.00	0.18%	-		323.00	1.49%
Male	4,355.11	99.82%	3,618.50	100.00%	21,412.66	98.51%
<b>Total</b>	<b>4,363.11</b>	<b>100.00%</b>	<b>3,618.50</b>	<b>100.00%</b>	<b>21,735.66</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	4,282.50	98.15%	3,553.00	98.19%	19,987.50	91.96%
Subcontractor's Total Hours	80.61	1.85%	65.50	1.81%	1,748.16	8.04%
<b>Total</b>	<b>4,363.11</b>	<b>100.00%</b>	<b>3,618.50</b>	<b>100.00%</b>	<b>21,735.66</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	2,306.50	52.86%	1,889.50	52.22%	11,432.75	52.60%
Subcontractor's Targeted Hours	21.00	0.48%	36.75	1.02%	829.05	3.81%
<b>Total</b>	<b>2,327.50</b>	<b>53.34%</b>	<b>1,926.25</b>	<b>53.23%</b>	<b>12,261.80</b>	<b>56.41%</b>
Prime Contractor's Disadvantaged Hours	714.00	16.36%	475.50	13.14%	3,949.00	18.17%
Subcontractor's Disadvantaged Hours	-		-		-	
<b>Total</b>	<b>714.00</b>	<b>16.36%</b>	<b>475.50</b>	<b>13.14%</b>	<b>3,949.00</b>	<b>18.17%</b>