



TARGETED WORKER SUMMARY REPORT
Westside Subway Extension Exploratory Shaft Project
C1034

SUMMARY

Total Forecasted Project Hours	9,136	Reporting Period: April-2013 From: 4/1/2013 To: 4/31/2013
Total Project Hours to Date	622	
Total Project Hours Percentage	6.81%	

Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours Mar 1-31	Percentage Craft Hours Mar 1-31	Craft Hours Apr 1-30	Percentage Craft Hours Apr 1-30	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
Targeted Worker Hours						
Extremely Economically Disadvantaged Area Hours	-		322.00	51.77%	322.00	51.77%
Economically Disadvantaged Area Hours	-		13.00	2.09%	13.00	2.09%
<i>Economically Disadvantaged Area Hours Subtotal</i>	-		335.00	53.86%	335.00	* 53.86%
Non Targeted Worker Hours	-		287.00	46.14%	287.00	46.14%
Total	-		622.00	100.00%	622.00	100.00%
Craft level Breakdown						
Journeyman	-		622.00	100.00%	622.00	100.00%
Apprentice	-		-		-	**
Total	-		622.00	100.00%	622.00	100.00%
Race/Ethnicity						
African-American	-		42.00	6.75%	42.00	6.75%
Asian	-		-		-	
Caucasian	-		238.50	38.34%	238.50	38.34%
Hispanic	-		245.50	39.47%	245.50	39.47%
Native American	-		96.00	15.43%	96.00	15.43%
Other	-		-		-	
Total	-		622.00	100.00%	622.00	100.00%
Gender Breakdown						
Female	-		-		-	
Male	-		622.00	100.00%	622.00	100.00%
Total	-		622.00	100.00%	622.00	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	-		112.00	18.01%	112.00	18.01%
Subcontractor's Total Hours	-		510.00	81.99%	510.00	81.99%
Total	-		622.00	100.00%	622.00	100.00%
Prime Contractor's Targeted Hours	-		63.00	10.13%	63.00	10.13%
Subcontractor's Targeted Hours	-		272.00	43.73%	272.00	43.73%
Total	-		335.00	53.86%	335.00	53.86%
Prime Contractor's Disadvantaged Hours	-		42.00	6.75%	42.00	6.75%
Subcontractor's Disadvantaged Hours	-		-		-	
Total	-		42.00	6.75%	42.00	*** 6.75%