



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0970- Union/Patsaouras Plaza Busway Station
 C0970

Total Forecasted Project Hours:	132,094.75	Reporting Period: October 2020
Total Project Hours To Date:	129,695.25	From: 9/1/2020
Total Project Hours Percentage:	98.18%	To: 10/31/2020

	Craft Hours Sep 01 – Sep 30	Percentage (%) Craft Hours Sep 01 – Sep 30	Craft Hours Oct 01 – Oct 31	Percentage (%) Craft Hours Oct 01 – Oct 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	1,732.50	22.61%	1,057.00	29.81%	33,140.50	25.55%
Fed Extremely Economically Disadvantaged	3,090.00	40.33%	1,215.50	34.28%	42,430.25	32.72%
<i>Economically Disadvantaged Area Hours Subtotal</i>	4,822.50	62.94%	2,272.50	64.08%	75,570.75	58.27%
Non-Targeted	2,839.25	37.06%	1,273.75	35.92%	54,124.50	41.73%
Total:	7,661.75	100.00%	3,546.25	100.00%	129,695.25	100.00%
Craft Level Breakdown						
Apprentice	2,051.50	26.78%	775.00	21.85%	23,855.50	18.39%
Journeyman	5,610.25	73.22%	2,771.25	78.15%	105,839.75	81.61%
Total:	7,661.75	100.00%	3,546.25	100.00%	129,695.25	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	5,338.25	72.24%	2,741.25	77.96%	98,211.00	80.46%
Apprentice	2,051.50	27.76%	775.00	22.04%	23,855.50	19.54%
Total:	7,389.75		3,516.25		122,066.50	
Race / Ethnicity						
AFRICAN AMERICAN	55.50	0.72%	28.00	0.79%	2,083.00	1.61%
ASIAN	143.00	1.87%	30.50	0.86%	2,604.50	2.01%
CAUCASIAN	1,708.50	22.30%	793.00	22.36%	25,156.25	19.40%
HISPANIC	5,239.25	68.38%	2,450.50	69.10%	92,611.25	71.41%
NATIVE AMERICAN	8.00	0.10%	0.00	0.00%	281.75	0.22%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	166.50	2.17%	135.25	3.81%	3,361.50	2.59%
OTHER	341.00	4.45%	109.00	3.07%	3,597.00	2.77%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	7,661.75	100.00%	3,546.25	100.00%	129,695.25	100.00%
Gender Breakdown						
Male	7,661.75	100.00%	3,539.75	99.82%	127,847.25	98.58%
Female	0.00	0.00%	6.50	0.18%	1,848.00	1.42%
Total:	7,661.75	100.00%	3,546.25	100.00%	129,695.25	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	2,729.50	35.63%	1,287.00	36.29%	70,553.00	54.40%
Subcontractor's Total Hours	4,932.25	64.37%	2,259.25	63.71%	59,142.25	45.60%
Total:	7,661.75	100.00%	3,546.25	100.00%	129,695.25	100.00%
Prime Contractor's Targeted Hours	2,229.50	29.10%	1,150.50	32.44%	42,108.50	32.47%
Subcontractor's Targeted Hours	2,593.00	33.84%	1,122.00	31.64%	33,462.25	25.80%
Total:	4,822.50	62.94%	2,272.50	64.08%	75,570.75	58.27%
Prime Contractor's Disadvantaged Hours	121.00	1.58%	0.00	0.00%	8,511.50	6.56%

Subcontractor's Disadvantaged Hours	354.00	4.62%	86.00	2.43%	4,802.00	3.70%
Total:	475.00	6.20%	86.00	2.43%	13,313.50	10.27%