



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C0970- Union/Patsaouras Plaza Busway Station  
 C0970

Total Forecasted Project Hours: 127,029.00	Reporting Period: September 2020
Total Project Hours To Date: 125,529.00	From: 8/1/2020
Total Project Hours Percentage: 98.82%	To: 9/30/2020

	Craft Hours Aug 01 – Aug 31	Percentage (%) Craft Hours Aug 01 – Aug 31	Craft Hours Sep 01 – Sep 30	Percentage (%) Craft Hours Sep 01 – Sep 30	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
FED Economically Disadvantaged	1,070.00	17.39%	1,708.50	23.20%	32,000.00	25.49%
Fed Extremely Economically Disadvantaged	2,374.50	38.60%	2,887.00	39.21%	40,807.00	32.51%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>3,444.50</b>	<b>56.00%</b>	<b>4,595.50</b>	<b>62.41%</b>	<b>72,807.00</b>	<b>58.00%</b>
Non-Targeted	2,706.75	44.00%	2,768.25	37.59%	52,722.00	42.00%
<b>Total:</b>	<b>6,151.25</b>	<b>100.00%</b>	<b>7,363.75</b>	<b>100.00%</b>	<b>125,529.00</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Apprentice	1,841.50	29.94%	1,989.50	27.02%	23,018.50	18.34%
Journeyman	4,309.75	70.06%	5,374.25	72.98%	102,510.50	81.66%
<b>Total:</b>	<b>6,151.25</b>	<b>100.00%</b>	<b>7,363.75</b>	<b>100.00%</b>	<b>125,529.00</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	4,208.25	69.56%	5,102.25	71.95%	94,911.75	80.48%
Apprentice	1,841.50	30.44%	1,989.50	28.05%	23,018.50	19.52%
<b>Total:</b>	<b>6,049.75</b>		<b>7,091.75</b>		<b>117,930.25</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	139.00	2.26%	55.50	0.75%	2,046.00	1.63%
ASIAN	145.00	2.36%	143.00	1.94%	2,570.00	2.05%
CAUCASIAN	1,190.25	19.35%	1,661.50	22.56%	24,278.00	19.34%
HISPANIC	4,361.50	70.90%	5,024.25	68.23%	89,691.50	71.45%
NATIVE AMERICAN	24.00	0.39%	8.00	0.11%	265.25	0.21%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	4.00	0.07%	130.50	1.77%	3,190.25	2.54%
OTHER	287.50	4.67%	341.00	4.63%	3,488.00	2.78%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>6,151.25</b>	<b>100.00%</b>	<b>7,363.75</b>	<b>100.00%</b>	<b>125,529.00</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	6,151.25	100.00%	7,363.75	100.00%	123,691.50	98.54%
Female	0.00	0.00%	0.00	0.00%	1,837.50	1.46%
<b>Total:</b>	<b>6,151.25</b>	<b>100.00%</b>	<b>7,363.75</b>	<b>100.00%</b>	<b>125,529.00</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	2,497.00	40.59%	2,729.50	37.07%	69,266.00	55.18%
Subcontractor's Total Hours	3,654.25	59.41%	4,634.25	62.93%	56,263.00	44.82%
<b>Total:</b>	<b>6,151.25</b>	<b>100.00%</b>	<b>7,363.75</b>	<b>100.00%</b>	<b>125,529.00</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	1,845.00	29.99%	2,229.50	30.28%	40,958.00	32.63%
Subcontractor's Targeted Hours	1,599.50	26.00%	2,366.00	32.13%	31,849.00	25.37%
<b>Total:</b>	<b>3,444.50</b>	<b>56.00%</b>	<b>4,595.50</b>	<b>62.41%</b>	<b>72,807.00</b>	<b>58.00%</b>
Prime Contractor's Disadvantaged Hours	63.00	1.02%	121.00	1.64%	8,511.50	6.78%

Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	2,644.50	2.11%
<b>Total:</b>	<b>63.00</b>	<b>1.02%</b>	<b>121.00</b>	<b>1.64%</b>	<b>11,156.00</b>	<b>8.89%</b>