



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0970- Union/Patsaouras Plaza Busway Station
 C0970

Total Forecasted Project Hours: 113,024.00	Reporting Period: March 2020
Total Project Hours To Date: 98,420.75	From: 2/1/2020
Total Project Hours Percentage: 87.08%	To: 3/31/2020

	Craft Hours Feb 01 – Feb 29	Percentage (%) Craft Hours Feb 01 – Feb 29	Craft Hours Mar 01 – Mar 31	Percentage (%) Craft Hours Mar 01 – Mar 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	1,039.00	23.54%	915.50	21.89%	26,626.25	27.05%
Fed Extremely Economically Disadvantaged	1,347.50	30.53%	1,999.00	47.79%	30,317.00	30.80%
<i>Economically Disadvantaged Area Hours Subtotal</i>	2,386.50	54.08%	2,914.50	69.68%	56,943.25	57.86%
Non-Targeted	2,026.50	45.92%	1,268.00	30.32%	41,477.50	42.14%
Total:	4,413.00	100.00%	4,182.50	100.00%	98,420.75	100.00%
Craft Level Breakdown						
Apprentice	1,259.50	28.54%	1,407.50	33.65%	14,806.50	15.04%
Journeyman	3,153.50	71.46%	2,775.00	66.35%	83,614.25	84.96%
Total:	4,413.00	100.00%	4,182.50	100.00%	98,420.75	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	2,650.00	67.78%	2,743.00	66.09%	76,571.50	83.80%
Apprentice	1,259.50	32.22%	1,407.50	33.91%	14,806.50	16.20%
Total:	3,909.50		4,150.50		91,378.00	
Race / Ethnicity						
AFRICAN AMERICAN	158.00	3.58%	80.00	1.91%	1,778.00	1.81%
ASIAN	0.00	0.00%	40.00	0.96%	2,282.00	2.32%
CAUCASIAN	1,131.00	25.63%	898.00	21.47%	18,043.50	18.33%
HISPANIC	3,038.00	68.84%	2,586.50	61.84%	71,242.50	72.39%
NATIVE AMERICAN	18.00	0.41%	0.00	0.00%	210.75	0.21%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	56.00	1.27%	562.00	13.44%	2,815.50	2.86%
OTHER	12.00	0.27%	16.00	0.38%	2,048.50	2.08%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	4,413.00	100.00%	4,182.50	100.00%	98,420.75	100.00%
Gender Breakdown						
Male	4,226.00	95.76%	4,102.50	98.09%	96,583.25	98.13%
Female	187.00	4.24%	80.00	1.91%	1,837.50	1.87%
Total:	4,413.00	100.00%	4,182.50	100.00%	98,420.75	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	1,759.00	39.86%	1,611.50	38.53%	60,006.50	60.97%
Subcontractor's Total Hours	2,654.00	60.14%	2,571.00	61.47%	38,414.25	39.03%
Total:	4,413.00	100.00%	4,182.50	100.00%	98,420.75	100.00%
Prime Contractor's Targeted Hours	1,086.00	24.61%	1,240.50	29.66%	33,925.00	34.47%
Subcontractor's Targeted Hours	1,300.50	29.47%	1,674.00	40.02%	23,018.25	23.39%
Total:	2,386.50	54.08%	2,914.50	69.68%	56,943.25	57.86%
Prime Contractor's Disadvantaged Hours	169.00	3.83%	273.00	6.53%	8,022.50	8.15%

Subcontractor's Disadvantaged Hours	112.00	2.54%	40.00	0.96%	1,045.00	1.06%
Total:	281.00	6.37%	313.00	7.48%	9,067.50	9.21%