



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0970- Union/Patsaouras Plaza Busway Station
 C0970

Total Forecasted Project Hours:	136,094.75	Reporting Period: November 2020
Total Project Hours To Date:	133,319.75	From: 10/1/2020
Total Project Hours Percentage:	97.96%	To: 11/30/2020

	Craft Hours Oct 01 – Oct 31	Percentage (%) Craft Hours Oct 01 – Oct 31	Craft Hours Nov 01 – Nov 30	Percentage (%) Craft Hours Nov 01 – Nov 30	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	1,350.00	30.19%	928.50	37.27%	34,415.50	25.81%
Fed Extremely Economically Disadvantaged	1,543.50	34.51%	853.50	34.26%	43,718.00	32.79%
<i>Economically Disadvantaged Area Hours Subtotal</i>	2,893.50	64.70%	1,782.00	71.53%	78,133.50	58.61%
Non-Targeted	1,578.75	35.30%	709.25	28.47%	55,186.25	41.39%
Total:	4,472.25	100.00%	2,491.25	100.00%	133,319.75	100.00%
Craft Level Breakdown						
Apprentice	990.00	22.14%	486.00	19.51%	24,556.50	18.42%
Journeyman	3,482.25	77.86%	2,005.25	80.49%	108,763.25	81.58%
Total:	4,472.25	100.00%	2,491.25	100.00%	133,319.75	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	3,452.25	77.71%	2,005.25	80.49%	101,134.50	80.46%
Apprentice	990.00	22.29%	486.00	19.51%	24,556.50	19.54%
Total:	4,442.25		2,491.25		125,691.00	
Race / Ethnicity						
AFRICAN AMERICAN	92.00	2.06%	245.00	9.83%	2,495.00	1.87%
ASIAN	70.50	1.58%	56.00	2.25%	2,700.50	2.03%
CAUCASIAN	880.50	19.69%	424.25	17.03%	25,715.50	19.29%
HISPANIC	3,042.00	68.02%	1,650.25	66.24%	95,012.75	71.27%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	281.75	0.21%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	135.25	3.02%	51.25	2.06%	3,309.75	2.48%
OTHER	252.00	5.63%	64.50	2.59%	3,804.50	2.85%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	4,472.25	100.00%	2,491.25	100.00%	133,319.75	100.00%
Gender Breakdown						
Male	4,465.75	99.85%	2,473.25	99.28%	131,392.75	98.55%
Female	6.50	0.15%	18.00	0.72%	1,927.00	1.45%
Total:	4,472.25	100.00%	2,491.25	100.00%	133,319.75	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	1,287.00	28.78%	869.00	34.88%	71,422.00	53.57%
Subcontractor's Total Hours	3,185.25	71.22%	1,622.25	65.12%	61,897.75	46.43%
Total:	4,472.25	100.00%	2,491.25	100.00%	133,319.75	100.00%
Prime Contractor's Targeted Hours	1,150.50	25.73%	831.50	33.38%	42,940.00	32.21%
Subcontractor's Targeted Hours	1,743.00	38.97%	950.50	38.15%	35,193.50	26.40%
Total:	2,893.50	64.70%	1,782.00	71.53%	78,133.50	58.61%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	8,511.50	6.38%

Subcontractor's Disadvantaged Hours	166.00	3.71%	188.00	7.55%	5,070.00	3.80%
Total:	166.00	3.71%	188.00	7.55%	13,581.50	10.19%