



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C1045 - Westside Subway Extension Project, Section 1 D/B  
 C1045

<b>Total Forecasted Project Hours:</b>	3,256,651.00	<b>Reporting Period: CUSTOM</b>
<b>Total Project Hours To Date:</b>	2,894,478.78	<b>From: 6/25/2020</b>
<b>Total Project Hours Percentage:</b>	88.88%	<b>To: 8/25/2020</b>

	Craft Hours Jun 25 – Jul 25	Percentage (%) Craft Hours Jun 25 – Jul 25	Craft Hours Jul 26 – Aug 25	Percentage (%) Craft Hours Jul 26 – Aug 25	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
FED Economically Disadvantaged	15,580.25	22.66%	9,956.75	22.92%	661,125.37	22.84%
Fed Extremely Economically Disadvantaged	27,602.50	40.14%	17,588.05	40.48%	1,129,604.85	39.03%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>43,182.75</b>	<b>62.80%</b>	<b>27,544.80</b>	<b>63.39%</b>	<b>1,790,730.22</b>	<b>61.87%</b>
Non-Targeted	25,584.75	37.20%	15,905.25	36.61%	1,103,748.56	38.13%
<b>Total:</b>	<b>68,767.50</b>	<b>100.00%</b>	<b>43,450.05</b>	<b>100.00%</b>	<b>2,894,478.78</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Apprentice	10,633.00	15.46%	7,667.00	17.65%	361,993.92	12.51%
Journeyman	58,134.50	84.54%	35,783.05	82.35%	2,532,484.86	87.49%
<b>Total:</b>	<b>68,767.50</b>	<b>100.00%</b>	<b>43,450.05</b>	<b>100.00%</b>	<b>2,894,478.78</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	32,384.00	75.28%	21,133.80	73.38%	1,497,115.03	80.53%
Apprentice	10,633.00	24.72%	7,667.00	26.62%	361,993.92	19.47%
<b>Total:</b>	<b>43,017.00</b>		<b>28,800.80</b>		<b>1,859,108.95</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	4,840.50	7.04%	2,767.00	6.37%	279,773.95	9.67%
ASIAN	988.00	1.44%	687.00	1.58%	52,332.05	1.81%
CAUCASIAN	14,978.50	21.78%	7,857.50	18.08%	661,023.13	22.84%
HISPANIC	42,952.25	62.46%	26,899.55	61.91%	1,755,376.30	60.65%
NATIVE AMERICAN	328.25	0.48%	182.00	0.42%	13,653.75	0.47%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	2,035.00	2.96%	3,116.50	7.17%	31,301.80	1.08%
OTHER	2,645.00	3.85%	1,940.50	4.47%	101,011.80	3.49%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	6.00	0.00%
<b>Total:</b>	<b>68,767.50</b>	<b>100.00%</b>	<b>43,450.05</b>	<b>100.00%</b>	<b>2,894,478.78</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	66,701.50	97.00%	42,055.55	96.79%	2,789,875.58	96.39%
Female	2,066.00	3.00%	1,394.50	3.21%	104,603.20	3.61%
<b>Total:</b>	<b>68,767.50</b>	<b>100.00%</b>	<b>43,450.05</b>	<b>100.00%</b>	<b>2,894,478.78</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	48,505.00	70.53%	24,353.50	56.05%	1,899,057.55	65.61%
Subcontractor's Total Hours	20,262.50	29.47%	19,096.55	43.95%	995,421.23	34.39%
<b>Total:</b>	<b>68,767.50</b>	<b>100.00%</b>	<b>43,450.05</b>	<b>100.00%</b>	<b>2,894,478.78</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	32,097.50	46.68%	16,328.00	37.58%	1,190,724.00	41.14%
Subcontractor's Targeted Hours	11,085.25	16.12%	11,216.80	25.82%	600,006.22	20.73%
<b>Total:</b>	<b>43,182.75</b>	<b>62.80%</b>	<b>27,544.80</b>	<b>63.39%</b>	<b>1,790,730.22</b>	<b>61.87%</b>
Prime Contractor's Disadvantaged Hours	6,800.00	9.89%	3,278.00	7.54%	285,514.00	9.86%

Subcontractor's Disadvantaged Hours	1,973.00	2.87%	1,586.05	3.65%	59,972.17	2.07%
<b>Total:</b>	<b>8,773.00</b>	<b>12.76%</b>	<b>4,864.05</b>	<b>11.19%</b>	<b>345,486.17</b>	<b>11.94%</b>