



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C1045 - Westside Subway Extension Project, Section 1 D/B
 C1045

Total Forecasted Project Hours:	3,256,651.00	Reporting Period: CUSTOM
Total Project Hours To Date:	2,815,739.33	From: 5/26/2020
Total Project Hours Percentage:	86.46%	To: 7/25/2020

	Craft Hours May 26 – Jun 25	Percentage (%) Craft Hours May 26 – Jun 25	Craft Hours Jun 26 – Jul 25	Percentage (%) Craft Hours Jun 26 – Jul 25	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	7,565.50	21.01%	7,066.75	21.04%	641,228.62	22.77%
Fed Extremely Economically Disadvantaged	14,271.75	39.63%	13,463.00	40.08%	1,105,111.40	39.25%
Economically Disadvantaged Area Hours Subtotal	21,837.25	60.63%	20,529.75	61.12%	1,746,340.02	62.02%
Non-Targeted	14,177.50	39.37%	13,058.75	38.88%	1,069,399.31	37.98%
Total:	36,014.75	100.00%	33,588.50	100.00%	2,815,739.33	100.00%
Craft Level Breakdown						
Apprentice	6,446.00	17.90%	5,980.50	17.81%	349,671.42	12.42%
Journeyman	29,568.75	82.10%	27,608.00	82.19%	2,466,067.91	87.58%
Total:	36,014.75	100.00%	33,588.50	100.00%	2,815,739.33	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	18,643.75	74.31%	15,849.50	72.60%	1,459,437.73	80.67%
Apprentice	6,446.00	25.69%	5,980.50	27.40%	349,671.42	19.33%
Total:	25,089.75		21,830.00		1,809,109.15	
Race / Ethnicity						
AFRICAN AMERICAN	2,459.00	6.83%	1,897.50	5.65%	274,069.95	9.73%
ASIAN	846.00	2.35%	518.50	1.54%	51,175.55	1.82%
CAUCASIAN	8,200.75	22.77%	6,526.00	19.43%	634,767.63	22.54%
HISPANIC	21,568.00	59.89%	21,215.25	63.16%	1,716,571.85	60.96%
NATIVE AMERICAN	269.00	0.75%	181.75	0.54%	13,325.25	0.47%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	1,301.50	3.61%	2,005.00	5.97%	28,155.30	1.00%
OTHER	1,370.50	3.81%	1,244.50	3.71%	97,667.80	3.47%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	6.00	0.00%
Total:	36,014.75	100.00%	33,588.50	100.00%	2,815,739.33	100.00%
Gender Breakdown						
Male	34,709.75	96.38%	32,428.50	96.55%	2,713,436.63	96.37%
Female	1,305.00	3.62%	1,160.00	3.45%	102,302.70	3.63%
Total:	36,014.75	100.00%	33,588.50	100.00%	2,815,739.33	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	21,116.00	58.63%	16,213.50	48.27%	1,842,412.55	65.43%
Subcontractor's Total Hours	14,898.75	41.37%	17,375.00	51.73%	973,326.78	34.57%
Total:	36,014.75	100.00%	33,588.50	100.00%	2,815,739.33	100.00%
Prime Contractor's Targeted Hours	14,072.00	39.07%	10,767.50	32.06%	1,159,099.00	41.16%
Subcontractor's Targeted Hours	7,765.25	21.56%	9,762.25	29.06%	587,241.02	20.86%
Total:	21,837.25	60.63%	20,529.75	61.12%	1,746,340.02	62.02%
Prime Contractor's Disadvantaged Hours	2,832.00	7.86%	2,096.00	6.24%	281,321.50	9.99%

Subcontractor's Disadvantaged Hours	615.50	1.71%	1,037.00	3.09%	55,286.12	1.96%
Total:	3,447.50	9.57%	3,133.00	9.33%	336,607.62	11.95%