



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C1045 - Westside Subway Extension Project, Section 1 D/B
 C1045

Total Forecasted Project Hours:	3,256,651.00	Reporting Period: CUSTOM
Total Project Hours To Date:	3,053,695.58	From: 8/26/2020
Total Project Hours Percentage:	93.77%	To: 10/25/2020

	Craft Hours Aug 26 – Sep 25	Percentage (%) Craft Hours Aug 26 – Sep 25	Craft Hours Sep 26 – Oct 25	Percentage (%) Craft Hours Sep 26 – Oct 25	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	14,726.00	23.67%	8,378.50	22.88%	698,542.37	22.88%
Fed Extremely Economically Disadvantaged	24,856.35	39.96%	12,942.50	35.34%	1,191,362.40	39.01%
<i>Economically Disadvantaged Area Hours Subtotal</i>	39,582.35	63.63%	21,321.00	58.22%	1,889,904.77	61.89%
Non-Targeted	22,626.50	36.37%	15,303.50	41.78%	1,163,790.81	38.11%
Total:	62,208.85	100.00%	36,624.50	100.00%	3,053,695.58	100.00%
Craft Level Breakdown						
Apprentice	10,796.50	17.36%	6,781.25	18.52%	388,907.92	12.74%
Journeyman	51,412.35	82.64%	29,843.25	81.48%	2,664,787.66	87.26%
Total:	62,208.85	100.00%	36,624.50	100.00%	3,053,695.58	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	32,022.55	74.79%	20,490.75	75.13%	1,576,834.08	80.22%
Apprentice	10,796.50	25.21%	6,781.25	24.87%	388,907.92	19.78%
Total:	42,819.05		27,272.00		1,965,742.00	
Race / Ethnicity						
AFRICAN AMERICAN	4,694.50	7.55%	2,475.00	6.76%	297,481.95	9.74%
ASIAN	966.00	1.55%	942.50	2.57%	54,925.55	1.80%
CAUCASIAN	13,200.50	21.22%	8,066.75	22.03%	678,865.88	22.23%
HISPANIC	37,670.85	60.56%	20,706.25	56.54%	1,863,524.60	61.03%
NATIVE AMERICAN	439.50	0.71%	146.50	0.40%	14,583.75	0.48%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	2,666.00	4.29%	2,503.50	6.84%	36,661.05	1.20%
OTHER	2,571.50	4.13%	1,784.00	4.87%	107,646.80	3.53%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	6.00	0.00%
Total:	62,208.85	100.00%	36,624.50	100.00%	3,053,695.58	100.00%
Gender Breakdown						
Male	60,130.85	96.66%	35,429.00	96.74%	2,943,743.88	96.40%
Female	2,078.00	3.34%	1,195.50	3.26%	109,951.70	3.60%
Total:	62,208.85	100.00%	36,624.50	100.00%	3,053,695.58	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	47,277.05	76.00%	21,829.00	59.60%	2,024,901.60	66.31%
Subcontractor's Total Hours	14,931.80	24.00%	14,795.50	40.40%	1,028,793.98	33.69%
Total:	62,208.85	100.00%	36,624.50	100.00%	3,053,695.58	100.00%
Prime Contractor's Targeted Hours	32,042.05	51.51%	14,527.50	39.67%	1,274,010.05	41.72%
Subcontractor's Targeted Hours	7,540.30	12.12%	6,793.50	18.55%	615,894.72	20.17%
Total:	39,582.35	63.63%	21,321.00	58.22%	1,889,904.77	61.89%
Prime Contractor's Disadvantaged Hours	7,073.00	11.37%	2,995.50	8.18%	303,509.00	9.94%

Subcontractor's Disadvantaged Hours	1,080.50	1.74%	1,116.50	3.05%	62,263.92	2.04%
Total:	8,153.50	13.11%	4,112.00	11.23%	365,772.92	11.98%