



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C1045 - Westside Subway Extension Project, Section 1 D/B  
 C1045

Total Forecasted Project Hours:	3,256,651.00	Reporting Period: <b>CUSTOM</b>
Total Project Hours To Date:	2,966,899.28	From: 7/26/2020
Total Project Hours Percentage:	91.10%	To: 9/25/2020

	Craft Hours Jul 26 – Aug 25	Percentage (%) Craft Hours Jul 26 – Aug 25	Craft Hours Aug 26 – Sep 25	Percentage (%) Craft Hours Aug 26 – Sep 25	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
FED Economically Disadvantaged	18,314.25	23.59%	8,784.00	22.93%	677,381.37	22.83%
Fed Extremely Economically Disadvantaged	31,428.00	40.49%	14,747.55	38.50%	1,158,224.35	39.04%
<b>Economically Disadvantaged Area Hours Subtotal</b>	<b>49,742.25</b>	<b>64.08%</b>	<b>23,531.55</b>	<b>61.44%</b>	<b>1,835,605.72</b>	<b>61.87%</b>
Non-Targeted	27,884.25	35.92%	14,770.50	38.56%	1,131,293.56	38.13%
<b>Total:</b>	<b>77,626.50</b>	<b>100.00%</b>	<b>38,302.05</b>	<b>100.00%</b>	<b>2,966,899.28</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Apprentice	13,068.25	16.83%	7,326.00	19.13%	374,721.17	12.63%
Journeyman	64,558.25	83.17%	30,976.05	80.87%	2,592,178.11	87.37%
<b>Total:</b>	<b>77,626.50</b>	<b>100.00%</b>	<b>38,302.05</b>	<b>100.00%</b>	<b>2,966,899.28</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	36,753.55	73.77%	20,229.55	73.41%	1,532,857.33	80.36%
Apprentice	13,068.25	26.23%	7,326.00	26.59%	374,721.17	19.64%
<b>Total:</b>	<b>49,821.80</b>		<b>27,555.55</b>		<b>1,907,578.50</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	5,827.00	7.51%	2,659.00	6.94%	291,014.45	9.81%
ASIAN	1,200.50	1.55%	825.00	2.15%	53,794.05	1.81%
CAUCASIAN	15,149.00	19.52%	8,046.50	21.01%	659,018.63	22.21%
HISPANIC	48,641.00	62.66%	22,207.55	57.98%	1,811,088.30	61.04%
NATIVE AMERICAN	413.00	0.53%	236.50	0.62%	14,121.25	0.48%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	3,116.50	4.01%	2,684.00	7.01%	33,985.80	1.15%
OTHER	3,279.50	4.22%	1,643.50	4.29%	103,870.80	3.50%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	6.00	0.00%
<b>Total:</b>	<b>77,626.50</b>	<b>100.00%</b>	<b>38,302.05</b>	<b>100.00%</b>	<b>2,966,899.28</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	74,834.50	96.40%	37,046.05	96.72%	2,859,642.58	96.38%
Female	2,792.00	3.60%	1,256.00	3.28%	107,256.70	3.62%
<b>Total:</b>	<b>77,626.50</b>	<b>100.00%</b>	<b>38,302.05</b>	<b>100.00%</b>	<b>2,966,899.28</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	55,265.50	71.19%	24,171.55	63.11%	1,954,083.10	65.86%
Subcontractor's Total Hours	22,361.00	28.81%	14,130.50	36.89%	1,012,816.18	34.14%
<b>Total:</b>	<b>77,626.50</b>	<b>100.00%</b>	<b>38,302.05</b>	<b>100.00%</b>	<b>2,966,899.28</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	36,914.00	47.55%	16,409.55	42.84%	1,226,932.05	41.35%
Subcontractor's Targeted Hours	12,828.25	16.53%	7,122.00	18.59%	608,673.67	20.52%
<b>Total:</b>	<b>49,742.25</b>	<b>64.08%</b>	<b>23,531.55</b>	<b>61.44%</b>	<b>1,835,605.72</b>	<b>61.87%</b>
Prime Contractor's Disadvantaged Hours	7,983.00	10.28%	3,774.50	9.85%	293,623.50	9.90%

Subcontractor's Disadvantaged Hours	1,795.55	2.31%	1,055.00	2.75%	61,236.67	2.06%
<b>Total:</b>	<b>9,778.55</b>	12.60%	<b>4,829.50</b>	12.61%	<b>354,860.17</b>	11.96%