



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C1045 - Westside Subway Extension Project, Section 1 D/B
 C1045

Total Forecasted Project Hours:	3,256,651.00	Reporting Period: CUSTOM
Total Project Hours To Date:	2,612,655.58	From: 2/26/2020
Total Project Hours Percentage:	80.23%	To: 4/25/2020

	Craft Hours Feb 26 – Mar 25	Percentage (%) Craft Hours Feb 26 – Mar 25	Craft Hours Mar 26 – Apr 25	Percentage (%) Craft Hours Mar 26 – Apr 25	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	17,315.75	24.73%	5,643.50	21.72%	586,897.37	22.46%
Fed Extremely Economically Disadvantaged	26,078.85	37.24%	9,379.00	36.10%	1,033,321.90	39.55%
<i>Economically Disadvantaged Area Hours Subtotal</i>	43,394.60	61.97%	15,022.50	57.83%	1,620,219.27	62.01%
Non-Targeted	26,635.00	38.03%	10,955.75	42.17%	992,436.31	37.99%
Total:	70,029.60	100.00%	25,978.25	100.00%	2,612,655.58	100.00%
Craft Level Breakdown						
Apprentice	10,043.25	14.34%	4,298.75	16.55%	319,544.67	12.23%
Journeyman	59,986.35	85.66%	21,679.50	83.45%	2,293,110.91	87.77%
Total:	70,029.60	100.00%	25,978.25	100.00%	2,612,655.58	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	32,825.75	76.57%	13,443.50	75.77%	1,369,138.23	81.08%
Apprentice	10,043.25	23.43%	4,298.75	24.23%	319,544.67	18.92%
Total:	42,869.00		17,742.25		1,688,682.90	
Race / Ethnicity						
AFRICAN AMERICAN	6,542.25	9.34%	2,794.00	10.76%	267,553.95	10.24%
ASIAN	926.00	1.32%	688.50	2.65%	48,076.55	1.84%
CAUCASIAN	15,952.25	22.78%	5,676.00	21.85%	582,271.38	22.29%
HISPANIC	41,076.60	58.66%	14,325.00	55.14%	1,589,239.60	60.83%
NATIVE AMERICAN	360.50	0.51%	110.00	0.42%	11,595.00	0.44%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	2,038.00	2.91%	1,147.50	4.42%	23,941.80	0.92%
OTHER	3,134.00	4.48%	1,237.25	4.76%	89,971.30	3.44%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	6.00	0.00%
Total:	70,029.60	100.00%	25,978.25	100.00%	2,612,655.58	100.00%
Gender Breakdown						
Male	67,632.60	96.58%	25,176.25	96.91%	2,517,259.38	96.35%
Female	2,397.00	3.42%	802.00	3.09%	95,396.20	3.65%
Total:	70,029.60	100.00%	25,978.25	100.00%	2,612,655.58	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	54,906.00	78.40%	14,492.50	55.79%	1,701,136.55	65.11%
Subcontractor's Total Hours	15,123.60	21.60%	11,485.75	44.21%	911,519.03	34.89%
Total:	70,029.60	100.00%	25,978.25	100.00%	2,612,655.58	100.00%
Prime Contractor's Targeted Hours	35,475.50	50.66%	9,429.00	36.30%	1,067,337.00	40.85%
Subcontractor's Targeted Hours	7,919.10	11.31%	5,593.50	21.53%	552,882.27	21.16%
Total:	43,394.60	61.97%	15,022.50	57.83%	1,620,219.27	62.01%
Prime Contractor's Disadvantaged Hours	7,958.00	11.36%	2,165.50	8.34%	268,966.50	10.29%

Subcontractor's Disadvantaged Hours	592.50	0.85%	879.00	3.38%	53,089.12	2.03%
Total:	8,550.50	12.21%	3,044.50	11.72%	322,055.62	12.33%