



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C1045 - Westside Subway Extension Project, Section 1 D/B
 C1045

Total Forecasted Project Hours:	3,256,651.00	Reporting Period: CUSTOM
Total Project Hours To Date:	2,493,428.93	From: 12/26/2019
Total Project Hours Percentage:	76.56%	To: 2/25/2020

	Craft Hours Dec 26 – Jan 25	Percentage (%) Craft Hours Dec 26 – Jan 25	Craft Hours Jan 26 – Feb 25	Percentage (%) Craft Hours Jan 26 – Feb 25	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	15,892.35	24.33%	11,386.50	24.10%	559,843.87	22.45%
Fed Extremely Economically Disadvantaged	25,549.05	39.11%	17,722.75	37.52%	990,903.40	39.74%
<i>Economically Disadvantaged Area Hours Subtotal</i>	41,441.40	63.44%	29,109.25	61.62%	1,550,747.27	62.19%
Non-Targeted	23,883.25	36.56%	18,131.50	38.38%	942,681.66	37.81%
Total:	65,324.65	100.00%	47,240.75	100.00%	2,493,428.93	100.00%
Craft Level Breakdown						
Apprentice	8,787.00	13.45%	7,200.00	15.24%	302,013.67	12.11%
Journeyman	56,537.65	86.55%	40,040.75	84.76%	2,191,415.26	87.89%
Total:	65,324.65	100.00%	47,240.75	100.00%	2,493,428.93	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	28,542.25	76.46%	21,878.75	75.24%	1,312,777.48	81.30%
Apprentice	8,787.00	23.54%	7,200.00	24.76%	302,013.67	18.70%
Total:	37,329.25		29,078.75		1,614,791.15	
Race / Ethnicity						
AFRICAN AMERICAN	5,760.90	8.82%	3,620.00	7.66%	255,570.90	10.25%
ASIAN	883.00	1.35%	722.00	1.53%	45,892.55	1.84%
CAUCASIAN	14,562.25	22.29%	11,198.50	23.71%	556,026.63	22.30%
HISPANIC	39,999.50	61.23%	28,183.75	59.66%	1,520,870.50	61.00%
NATIVE AMERICAN	403.50	0.62%	324.50	0.69%	11,011.50	0.44%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	1,289.50	1.97%	1,127.00	2.39%	19,728.30	0.79%
OTHER	2,426.00	3.71%	2,065.00	4.37%	84,322.55	3.38%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	6.00	0.00%
Total:	65,324.65	100.00%	47,240.75	100.00%	2,493,428.93	100.00%
Gender Breakdown						
Male	63,170.65	96.70%	45,773.75	96.89%	2,401,934.23	96.33%
Female	2,154.00	3.30%	1,467.00	3.11%	91,494.70	3.67%
Total:	65,324.65	100.00%	47,240.75	100.00%	2,493,428.93	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	49,146.50	75.23%	35,320.50	74.77%	1,617,820.55	64.88%
Subcontractor's Total Hours	16,178.15	24.77%	11,920.25	25.23%	875,608.38	35.12%
Total:	65,324.65	100.00%	47,240.75	100.00%	2,493,428.93	100.00%
Prime Contractor's Targeted Hours	32,064.50	49.08%	22,820.00	48.31%	1,017,477.50	40.81%
Subcontractor's Targeted Hours	9,376.90	14.35%	6,289.25	13.31%	533,269.77	21.39%
Total:	41,441.40	63.44%	29,109.25	61.62%	1,550,747.27	62.19%
Prime Contractor's Disadvantaged Hours	7,349.00	11.25%	5,067.50	10.73%	261,362.00	10.48%

Subcontractor's Disadvantaged Hours	874.00	1.34%	570.50	1.21%	51,468.62	2.06%
Total:	8,223.00	12.59%	5,638.00	11.93%	312,830.62	12.55%