



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C1045 - Westside Subway Extension Project, Section 1 D/B  
 C1045

<b>Total Forecasted Project Hours:</b>	3,256,651.00	<b>Reporting Period: CUSTOM</b>
<b>Total Project Hours To Date:</b>	2,774,426.33	<b>From: 4/26/2020</b>
<b>Total Project Hours Percentage:</b>	85.19%	<b>To: 6/25/2020</b>

	Craft Hours Apr 26 – May 25	Percentage (%) Craft Hours Apr 26 – May 25	Craft Hours May 26 – Jun 25	Percentage (%) Craft Hours May 26 – Jun 25	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
FED Economically Disadvantaged	16,066.50	23.82%	7,261.00	22.24%	637,597.37	22.98%
Fed Extremely Economically Disadvantaged	26,113.50	38.72%	13,613.75	41.71%	1,089,676.40	39.28%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>42,180.00</b>	<b>62.54%</b>	<b>20,874.75</b>	<b>63.95%</b>	<b>1,727,273.77</b>	<b>62.26%</b>
Non-Targeted	25,265.50	37.46%	11,767.00	36.05%	1,047,152.56	37.74%
<b>Total:</b>	<b>67,445.50</b>	<b>100.00%</b>	<b>32,641.75</b>	<b>100.00%</b>	<b>2,774,426.33</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Apprentice	10,389.75	15.40%	6,048.00	18.53%	343,292.92	12.37%
Journeyman	57,055.75	84.60%	26,593.75	81.47%	2,431,133.41	87.63%
<b>Total:</b>	<b>67,445.50</b>	<b>100.00%</b>	<b>32,641.75</b>	<b>100.00%</b>	<b>2,774,426.33</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	31,806.75	75.38%	15,731.75	72.23%	1,440,529.23	80.76%
Apprentice	10,389.75	24.62%	6,048.00	27.77%	343,292.92	19.24%
<b>Total:</b>	<b>42,196.50</b>		<b>21,779.75</b>		<b>1,783,822.15</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	5,916.00	8.77%	2,473.50	7.58%	277,507.45	10.00%
ASIAN	1,177.50	1.75%	275.00	0.84%	50,086.05	1.81%
CAUCASIAN	15,628.00	23.17%	6,576.25	20.15%	621,133.63	22.39%
HISPANIC	39,808.00	59.02%	19,743.00	60.48%	1,689,309.60	60.89%
NATIVE AMERICAN	537.00	0.80%	212.00	0.65%	12,829.00	0.46%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	1,512.50	2.24%	1,991.50	6.10%	27,134.30	0.98%
OTHER	2,866.50	4.25%	1,370.50	4.20%	96,420.30	3.48%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	6.00	0.00%
<b>Total:</b>	<b>67,445.50</b>	<b>100.00%</b>	<b>32,641.75</b>	<b>100.00%</b>	<b>2,774,426.33</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	65,228.00	96.71%	31,360.75	96.08%	2,673,376.63	96.36%
Female	2,217.50	3.29%	1,281.00	3.92%	101,049.70	3.64%
<b>Total:</b>	<b>67,445.50</b>	<b>100.00%</b>	<b>32,641.75</b>	<b>100.00%</b>	<b>2,774,426.33</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	52,713.00	78.16%	21,116.00	64.69%	1,826,199.05	65.82%
Subcontractor's Total Hours	14,732.50	21.84%	11,525.75	35.31%	948,227.28	34.18%
<b>Total:</b>	<b>67,445.50</b>	<b>100.00%</b>	<b>32,641.75</b>	<b>100.00%</b>	<b>2,774,426.33</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	35,159.50	52.13%	14,191.50	43.48%	1,154,226.00	41.60%
Subcontractor's Targeted Hours	7,020.50	10.41%	6,683.25	20.47%	573,047.77	20.65%
<b>Total:</b>	<b>42,180.00</b>	<b>62.54%</b>	<b>20,874.75</b>	<b>63.95%</b>	<b>1,727,273.77</b>	<b>62.26%</b>
Prime Contractor's Disadvantaged Hours	7,407.00	10.98%	2,832.00	8.68%	279,225.50	10.06%

Subcontractor's Disadvantaged Hours	717.00	1.06%	553.00	1.69%	54,186.62	1.95%
<b>Total:</b>	<b>8,124.00</b>	<b>12.05%</b>	<b>3,385.00</b>	<b>10.37%</b>	<b>333,412.12</b>	<b>12.02%</b>