



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C1081 - Metro Blue Line Signal System Rehabilitation (PLA and NFPA)

<b>Total Forecasted Project Hours:</b>	74543	<b>Reporting Period: CUSTOM</b>
<b>Total Project Hours To Date:</b>	75340.32	<b>From: 2/26/2020</b>
<b>Total Project Hours Percentage:</b>	101.07%	<b>To: 4/25/2020</b>

	Craft Hours Feb 26 – Mar 25	Percentage (%) Craft Hours Feb 26 – Mar 25	Craft Hours Mar 26 – Apr 25	Percentage (%) Craft Hours Mar 26 – Apr 25	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
Community Area Workers - C1081 MBL Signal System	380.00	35.30%	567.00	39.73%	18,183.91	24.14%
Local Targeted Workers - C1081 MBL Signal System	365.50	33.95%	607.00	42.54%	15,718.50	20.86%
<b>Economically Disadvantaged Area Hours Subtotal</b>	<b>745.50</b>	<b>69.25%</b>	<b>1,174.00</b>	<b>82.27%</b>	<b>33,902.41</b>	<b>45.00%</b>
Non-Targeted	331.00	30.75%	253.00	17.73%	49,869.66	
<b>Total:</b>	<b>1,076.50</b>	<b>100.00%</b>	<b>1,427.00</b>	<b>100.00%</b>	<b>83,772.07</b>	
Out of State Hours					8,431.75	
<b>Total hours minus Out of State Hours</b>					<b>75,340.32</b>	
<b>Craft Level Breakdown</b>						
Apprentice	236.50	21.97%	378.00	26.49%	15,375.41	18.35%
Journeyman	840.00	78.03%	1,049.00	73.51%	68,396.66	81.65%
<b>Total:</b>	<b>1,076.50</b>	<b>100.00%</b>	<b>1,427.00</b>	<b>100.00%</b>	<b>83,772.07</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	176.50	42.74%	405.00	51.72%	38,956.16	71.70%
Apprentice	236.50	57.26%	378.00	48.28%	15,375.41	28.30%
<b>Total:</b>	<b>413.00</b>		<b>783.00</b>		<b>54,331.57</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	130.00	12.08%	189.00	13.24%	6,177.00	7.37%
ASIAN	0.00	0.00%	0.00	0.00%	637.50	0.76%
CAUCASIAN	34.00	3.16%	8.00	0.56%	16,114.50	19.24%
HISPANIC	760.00	70.60%	1,060.00	74.28%	50,102.77	59.81%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	1,138.00	1.36%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	0.00	0.00%	8.00	0.56%	2,633.30	3.14%
OTHER	152.50	14.17%	162.00	11.35%	6,969.00	8.32%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>1,076.50</b>	<b>100.00%</b>	<b>1,427.00</b>	<b>100.00%</b>	<b>83,772.07</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	1,076.50	100.00%	1,427.00	100.00%	83,437.07	99.60%
Female	0.00	0.00%	0.00	0.00%	335.00	0.40%
<b>Total:</b>	<b>1,076.50</b>	<b>100.00%</b>	<b>1,427.00</b>	<b>100.00%</b>	<b>83,772.07</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	1,036.50	96.28%	1,397.00	97.90%	40,770.75	48.67%
Subcontractor's Total Hours	40.00	3.72%	30.00	2.10%	43,001.32	51.33%
<b>Total:</b>	<b>1,076.50</b>	<b>100.00%</b>	<b>1,427.00</b>	<b>100.00%</b>	<b>83,772.07</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	745.50	100.00%	1,174.00	100.00%	19,263.50	56.82%
Subcontractor's Targeted Hours	0.00	0.00%	0.00	0.00%	12,719.41	37.52%
<b>Total:</b>	<b>745.50</b>	<b>100.00%</b>	<b>1,174.00</b>	<b>100.00%</b>	<b>33,902.41</b>	<b>100.00%</b>
Prime Contractor's Disadvantaged Hours	552.00	100.00%	769.50	100.00%	8,921.50	71.45%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	3,564.50	28.55%
<b>Total:</b>	<b>552.00</b>	<b>100.00%</b>	<b>769.50</b>	<b>100.00%</b>	<b>12,486.00</b>	<b>16.57%</b>



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C1081 - Metro Blue Line Signal System Rehabilitation (PLA work ONLY)  
 C1081

<b>Total Forecasted Project Hours:</b>	44,500.00	<b>Reporting Period: CUSTOM</b>
<b>Total Project Hours To Date:</b>	34,127.40	<b>From: 2/26/2020</b>
<b>Total Project Hours Percentage:</b>	76.69%	<b>To: 4/25/2020</b>

	Craft Hours Feb 26 – Mar 25	Percentage (%) Craft Hours Feb 26 – Mar 25	Craft Hours Mar 26 – Apr 25	Percentage (%) Craft Hours Mar 26 – Apr 25	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
Community Area Workers - C1081 MBL Signal System	0.00	0.00%	0.00	0.00%	8,311.00	20.94%
Local Targeted Workers - C1081 MBL Signal System	0.00	0.00%	0.00	0.00%	2,654.00	6.69%
<b>Economically Disadvantaged Area Hours Subtotal</b>	0.00	0.00%	0.00	0.00%	10,965.00	32.13%
Non-Targeted	40.00	100.00%	30.00	100.00%	28,730.40	
<b>Total:</b>	<b>40.00</b>	<b>100.00%</b>	<b>30.00</b>	<b>100.00%</b>	<b>39,695.40</b>	
Out of State Hours					5,568.00	
<b>Total hours minus Out of State Hours</b>					<b>34,127.40</b>	
<b>Craft Level Breakdown</b>						
Apprentice	0.00	0.00%	0.00	0.00%	5,890.00	14.84%
Journeyman	40.00	100.00%	30.00	100.00%	33,805.40	85.16%
<b>Total:</b>	<b>40.00</b>	<b>100.00%</b>	<b>30.00</b>	<b>100.00%</b>	<b>39,695.40</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	14.00	100.00%	14.00	100.00%	28,432.90	82.84%
Apprentice	0.00	0.00%	0.00	0.00%	5,890.00	17.16%
<b>Total:</b>	<b>14.00</b>		<b>14.00</b>		<b>34,322.90</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	0.00	0.00%	0.00	0.00%	2,080.00	5.24%
ASIAN	0.00	0.00%	0.00	0.00%	553.50	1.39%
CAUCASIAN	34.00	85.00%	8.00	26.67%	9,945.50	25.05%
HISPANIC	0.00	0.00%	14.00	46.67%	24,444.90	61.58%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	604.50	1.52%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	0.00	0.00%	8.00	26.67%	1,428.00	3.60%
OTHER	6.00	15.00%	0.00	0.00%	639.00	1.61%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>40.00</b>	<b>100.00%</b>	<b>30.00</b>	<b>100.00%</b>	<b>39,695.40</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	40.00	100.00%	30.00	100.00%	39,360.40	99.16%
Female	0.00	0.00%	0.00	0.00%	335.00	0.84%
<b>Total:</b>	<b>40.00</b>	<b>100.00%</b>	<b>30.00</b>	<b>100.00%</b>	<b>39,695.40</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Total Hours	40.00	100.00%	30.00	100.00%	39,695.40	100.00%
<b>Total:</b>	<b>40.00</b>	<b>100.00%</b>	<b>30.00</b>	<b>100.00%</b>	<b>39,695.40</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Targeted Hours	0.00	0.00%	0.00	0.00%	10,965.00	27.62%
<b>Total:</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>10,965.00</b>	<b>27.62%</b>
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	3,564.50	8.98%
<b>Total:</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>3,564.50</b>	<b>8.98%</b>



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C1081 - Metro Blue Line Signal System Rehabilitation - Design/Build (NFPA Work ONLY)  
 C1081 (\*\*NFPA Work Only\*\*)

Total Forecasted Project Hours:	30,043.00	Reporting Period: CUSTOM
Total Project Hours To Date:	41,212.92	From: 2/26/2020
Total Project Hours Percentage:	137.18%	To: 4/25/2020

	Craft Hours Feb 26 – Mar 25	Percentage (%) Craft Hours Feb 26 – Mar 25	Craft Hours Mar 26 – Apr 25	Percentage (%) Craft Hours Mar 26 – Apr 25	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
Community Area Workers - C1081 MBL Signal System	380.00	36.66%	567.00	40.59%	9,872.91	22.40%
Local Targeted Workers - C1081 MBL Signal System	365.50	35.26%	607.00	43.45%	13,064.50	29.64%
<b>Economically Disadvantaged Area Hours Subtotal</b>	<b>745.50</b>	<b>71.92%</b>	<b>1,174.00</b>	<b>84.04%</b>	<b>22,937.41</b>	<b>55.66%</b>
Non-Targeted	291.00	28.08%	223.00	15.96%	21,139.26	
<b>Total:</b>	<b>1,036.50</b>	<b>100.00%</b>	<b>1,397.00</b>	<b>100.00%</b>	<b>44,076.67</b>	
Out of State Hours					2,863.75	
<b>Total hours minus Out of State Hours</b>					<b>41,212.92</b>	
<b>Craft Level Breakdown</b>						
Apprentice	236.50	22.82%	378.00	27.06%	9,485.41	21.52%
Journeyman	800.00	77.18%	1,019.00	72.94%	34,591.26	78.48%
<b>Total:</b>	<b>1,036.50</b>	<b>100.00%</b>	<b>1,397.00</b>	<b>100.00%</b>	<b>44,076.67</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	162.50	40.73%	391.00	50.85%	10,523.26	52.59%
Apprentice	236.50	59.27%	378.00	49.15%	9,485.41	47.41%
<b>Total:</b>	<b>399.00</b>		<b>769.00</b>		<b>20,008.67</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	130.00	12.54%	189.00	13.53%	4,097.00	9.30%
ASIAN	0.00	0.00%	0.00	0.00%	84.00	0.19%
CAUCASIAN	0.00	0.00%	0.00	0.00%	6,169.00	14.00%
HISPANIC	760.00	73.32%	1,046.00	74.87%	25,657.87	58.21%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	533.50	1.21%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	0.00	0.00%	0.00	0.00%	1,205.30	2.73%
OTHER	146.50	14.13%	162.00	11.60%	6,330.00	14.36%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>1,036.50</b>	<b>100.00%</b>	<b>1,397.00</b>	<b>100.00%</b>	<b>44,076.67</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	1,036.50	100.00%	1,397.00	100.00%	44,076.67	100.00%
Female	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>1,036.50</b>	<b>100.00%</b>	<b>1,397.00</b>	<b>100.00%</b>	<b>44,076.67</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	1,036.50	100.00%	1,397.00	100.00%	40,770.75	92.50%
Subcontractor's Total Hours	0.00	0.00%	0.00	0.00%	3,305.92	7.50%
<b>Total:</b>	<b>1,036.50</b>	<b>100.00%</b>	<b>1,397.00</b>	<b>100.00%</b>	<b>44,076.67</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	745.50	71.92%	1,174.00	84.04%	21,183.00	48.06%
Subcontractor's Targeted Hours	0.00	0.00%	0.00	0.00%	1,754.41	3.98%
<b>Total:</b>	<b>745.50</b>	<b>71.92%</b>	<b>1,174.00</b>	<b>84.04%</b>	<b>22,937.41</b>	<b>52.04%</b>
Prime Contractor's Disadvantaged Hours	552.00	53.26%	769.50	55.08%	8,921.50	20.24%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>552.00</b>	<b>53.26%</b>	<b>769.50</b>	<b>55.08%</b>	<b>8,921.50</b>	<b>20.24%</b>