



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C71493000C1120 - Purple Line Extension Section 2 Project Design Build
 C71493000C1120

Total Forecasted Project Hours:	3,785,000.00	Reporting Period: April 2020
Total Project Hours To Date:	415,747.23	From: 3/1/2020
Total Project Hours Percentage:	10.98%	To: 4/30/2020

	Craft Hours Mar 01 – Mar 31	Percentage (%) Craft Hours Mar 01 – Mar 31	Craft Hours Apr 01 – Apr 30	Percentage (%) Craft Hours Apr 01 – Apr 30	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
Community Area Workers - C71493000C1120 PLE Sec 2	1,100.00	4.61%	909.50	4.76%	16,175.40	3.89%
Local Targeted Workers - C71493000C1120 PLE Sec 2	8,072.03	33.81%	6,115.50	32.00%	166,186.24	39.97%
Economically Disadvantaged Area Hours Subtotal	9,172.03	38.41%	7,025.00	36.76%	182,361.64	43.86%
Non-Targeted	14,705.50	61.59%	12,087.00	63.24%	233,385.59	56.14%
Total:	23,877.53	100.00%	19,112.00	100.00%	415,747.23	100.00%
Craft Level Breakdown						
Apprentice	3,008.50	12.60%	2,550.00	13.34%	55,914.63	13.45%
Journeyman	20,869.03	87.40%	16,562.00	86.66%	359,832.60	86.55%
Total:	23,877.53	100.00%	19,112.00	100.00%	415,747.23	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	17,900.53	85.61%	14,045.00	84.63%	312,965.10	84.84%
Apprentice	3,008.50	14.39%	2,550.00	15.37%	55,914.63	15.16%
Total:	20,909.03		16,595.00		368,879.73	
Race / Ethnicity						
AFRICAN AMERICAN	1,373.00	5.75%	1,236.50	6.47%	23,436.35	5.64%
ASIAN	362.00	1.52%	336.50	1.76%	3,409.75	0.82%
CAUCASIAN	6,167.50	25.83%	5,441.00	28.47%	98,057.06	23.59%
HISPANIC	15,252.53	63.88%	11,690.00	61.17%	277,225.26	66.68%
NATIVE AMERICAN	191.50	0.80%	71.50	0.37%	1,895.30	0.46%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	52.00	0.22%	0.00	0.00%	5,365.69	1.29%
OTHER	479.00	2.01%	336.50	1.76%	6,357.82	1.53%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	23,877.53	100.00%	19,112.00	100.00%	415,747.23	100.00%
Gender Breakdown						
Male	23,296.53	97.57%	18,767.50	98.20%	404,263.60	97.24%
Female	581.00	2.43%	344.50	1.80%	11,483.63	2.76%
Total:	23,877.53	100.00%	19,112.00	100.00%	415,747.23	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	19,015.00	79.64%	16,144.00	84.47%	245,040.50	58.94%
Subcontractor's Total Hours	4,862.53	20.36%	2,968.00	15.53%	170,706.73	41.06%
Total:	23,877.53	100.00%	19,112.00	100.00%	415,747.23	100.00%
Prime Contractor's Targeted Hours	7,415.50	31.06%	6,312.50	33.03%	109,414.00	26.32%
Subcontractor's Targeted Hours	1,756.53	7.36%	712.50	3.73%	72,947.64	17.55%
Total:	9,172.03	38.41%	7,025.00	36.76%	182,361.64	43.86%
Prime Contractor's Disadvantaged Hours	214.00	0.90%	147.00	0.77%	8,534.50	2.05%

Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	214.00	0.90%	147.00	0.77%	8,534.50	2.05%