



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C71493000C1120 - Purple Line Extension Section 2 Project Design Build
 C71493000C1120

Total Forecasted Project Hours:	3,785,000.00	Reporting Period: February 2020
Total Project Hours To Date:	362,514.20	From: 1/1/2020
Total Project Hours Percentage:	9.58%	To: 2/29/2020

	Craft Hours Jan 01 – Jan 31	Percentage (%) Craft Hours Jan 01 – Jan 31	Craft Hours Feb 01 – Feb 29	Percentage (%) Craft Hours Feb 01 – Feb 29	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
Community Area Workers - C71493000C1120 PLE Sec 2	1,119.50	5.29%	1,149.50	5.12%	13,536.40	3.73%
Local Targeted Workers - C71493000C1120 PLE Sec 2	7,248.88	34.27%	7,462.98	33.21%	149,890.21	41.35%
Economically Disadvantaged Area Hours Subtotal	8,368.38	39.56%	8,612.48	38.33%	163,426.61	45.08%
Non-Targeted	12,786.54	60.44%	13,856.25	61.67%	199,087.59	54.92%
Total:	21,154.92	100.00%	22,468.73	100.00%	362,514.20	100.00%
Craft Level Breakdown						
Apprentice	3,745.50	17.71%	3,236.00	14.40%	49,573.13	13.67%
Journeyman	17,409.42	82.29%	19,232.73	85.60%	312,941.07	86.33%
Total:	21,154.92	100.00%	22,468.73	100.00%	362,514.20	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	15,009.92	80.03%	15,998.23	83.18%	272,577.07	84.61%
Apprentice	3,745.50	19.97%	3,236.00	16.82%	49,573.13	15.39%
Total:	18,755.42		19,234.23		322,150.20	
Race / Ethnicity						
AFRICAN AMERICAN	1,030.00	4.87%	1,382.50	6.15%	20,358.35	5.62%
ASIAN	352.00	1.66%	384.00	1.71%	2,603.25	0.72%
CAUCASIAN	5,293.00	25.02%	5,768.75	25.67%	83,431.56	23.01%
HISPANIC	14,143.42	66.86%	14,410.48	64.14%	244,208.73	67.37%
NATIVE AMERICAN	0.00	0.00%	83.00	0.37%	1,505.80	0.42%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	0.00	0.00%	32.50	0.14%	5,075.69	1.40%
OTHER	336.50	1.59%	407.50	1.81%	5,330.82	1.47%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	21,154.92	100.00%	22,468.73	100.00%	362,514.20	100.00%
Gender Breakdown						
Male	20,764.92	98.16%	21,979.23	97.82%	352,148.57	97.14%
Female	390.00	1.84%	489.50	2.18%	10,365.63	2.86%
Total:	21,154.92	100.00%	22,468.73	100.00%	362,514.20	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	16,239.50	76.76%	18,488.00	82.28%	205,045.00	56.56%
Subcontractor's Total Hours	4,915.42	23.24%	3,980.73	17.72%	157,469.20	43.44%
Total:	21,154.92	100.00%	22,468.73	100.00%	362,514.20	100.00%
Prime Contractor's Targeted Hours	6,208.50	29.35%	6,779.00	30.17%	93,724.00	25.85%
Subcontractor's Targeted Hours	2,159.88	10.21%	1,833.48	8.16%	69,702.61	19.23%
Total:	8,368.38	39.56%	8,612.48	38.33%	163,426.61	45.08%
Prime Contractor's Disadvantaged Hours	134.50	0.64%	166.00	0.74%	8,119.50	2.24%

Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	134.50	0.64%	166.00	0.74%	8,119.50	2.24%