



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C71493000C1120 - Purple Line Extension Section 2 Project Design Build
 C71493000C1120

Total Forecasted Project Hours:	3,785,000.00	Reporting Period: May 2020
Total Project Hours To Date:	479,528.53	From: 4/1/2020
Total Project Hours Percentage:	12.67%	To: 5/31/2020

	Craft Hours Apr 01 – Apr 30	Percentage (%) Craft Hours Apr 01 – Apr 30	Craft Hours May 01 – May 31	Percentage (%) Craft Hours May 01 – May 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
Community Area Workers - C71493000C1120 PLE Sec 2	1,248.00	4.15%	1,854.50	3.52%	18,368.40	3.83%
Local Targeted Workers - C71493000C1120 PLE Sec 2	9,676.50	32.18%	16,975.20	32.23%	186,722.44	38.94%
Economically Disadvantaged Area Hours Subtotal	10,924.50	36.33%	18,829.70	35.75%	205,090.84	42.77%
Non-Targeted	19,143.60	63.67%	33,838.50	64.25%	274,437.69	57.23%
Total:	30,068.10	100.00%	52,668.20	100.00%	479,528.53	100.00%
Craft Level Breakdown						
Apprentice	4,202.00	13.97%	7,248.50	13.76%	64,815.13	13.52%
Journeyman	25,866.10	86.03%	45,419.70	86.24%	414,713.40	86.48%
Total:	30,068.10	100.00%	52,668.20	100.00%	479,528.53	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	22,206.60	84.09%	39,696.70	84.56%	360,980.40	84.78%
Apprentice	4,202.00	15.91%	7,248.50	15.44%	64,815.13	15.22%
Total:	26,408.60		46,945.20		425,795.53	
Race / Ethnicity						
AFRICAN AMERICAN	1,734.50	5.77%	2,896.50	5.50%	26,830.85	5.60%
ASIAN	558.00	1.86%	1,293.50	2.46%	4,924.75	1.03%
CAUCASIAN	8,476.50	28.19%	12,789.00	24.28%	113,855.06	23.74%
HISPANIC	18,474.10	61.44%	33,750.20	64.08%	317,943.06	66.30%
NATIVE AMERICAN	237.50	0.79%	796.50	1.51%	2,857.80	0.60%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	0.00	0.00%	141.00	0.27%	5,506.69	1.15%
OTHER	587.50	1.95%	1,001.50	1.90%	7,610.32	1.59%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	30,068.10	100.00%	52,668.20	100.00%	479,528.53	100.00%
Gender Breakdown						
Male	29,366.10	97.67%	51,160.20	97.14%	466,179.40	97.22%
Female	702.00	2.33%	1,508.00	2.86%	13,349.13	2.78%
Total:	30,068.10	100.00%	52,668.20	100.00%	479,528.53	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	22,369.50	74.40%	38,665.00	73.41%	289,931.00	60.46%
Subcontractor's Total Hours	7,698.60	25.60%	14,003.20	26.59%	189,597.53	39.54%
Total:	30,068.10	100.00%	52,668.20	100.00%	479,528.53	100.00%
Prime Contractor's Targeted Hours	8,783.00	29.21%	14,891.00	28.27%	126,775.50	26.44%
Subcontractor's Targeted Hours	2,141.50	7.12%	3,938.70	7.48%	78,315.34	16.33%
Total:	10,924.50	36.33%	18,829.70	35.75%	205,090.84	42.77%
Prime Contractor's Disadvantaged Hours	206.00	0.69%	273.50	0.52%	8,867.00	1.85%

Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	206.00	0.69%	273.50	0.52%	8,867.00	1.85%