



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C71493000C1120 - Purple Line Extension Section 2 Project Design Build  
 C71493000C1120

<b>Total Forecasted Project Hours:</b>	3,785,000.00	<b>Reporting Period: March 2020</b>
<b>Total Project Hours To Date:</b>	395,275.23	<b>From: 2/1/2020</b>
<b>Total Project Hours Percentage:</b>	10.44%	<b>To: 3/31/2020</b>

	Craft Hours Feb 01 – Feb 29	Percentage (%) Craft Hours Feb 01 – Feb 29	Craft Hours Mar 01 – Mar 31	Percentage (%) Craft Hours Mar 01 – Mar 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
Community Area Workers - C71493000C1120 PLE Sec 2	1,438.50	4.93%	1,100.00	4.88%	15,265.90	3.86%
Local Targeted Workers - C71493000C1120 PLE Sec 2	9,571.48	32.79%	7,756.03	34.44%	159,756.74	40.42%
<b>Economically Disadvantaged Area Hours Subtotal</b>	11,009.98	37.72%	8,856.03	39.32%	175,022.64	44.28%
Non-Targeted	18,181.25	62.28%	13,665.50	60.68%	220,252.59	55.72%
<b>Total:</b>	<b>29,191.23</b>	<b>100.00%</b>	<b>22,521.53</b>	<b>100.00%</b>	<b>395,275.23</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Apprentice	4,035.00	13.82%	2,892.50	12.84%	53,268.63	13.48%
Journeyman	25,156.23	86.18%	19,629.03	87.16%	342,006.60	86.52%
<b>Total:</b>	<b>29,191.23</b>	<b>100.00%</b>	<b>22,521.53</b>	<b>100.00%</b>	<b>395,275.23</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	20,903.73	83.82%	16,912.03	85.39%	297,907.60	84.83%
Apprentice	4,035.00	16.18%	2,892.50	14.61%	53,268.63	15.17%
<b>Total:</b>	<b>24,938.73</b>		<b>19,804.53</b>		<b>351,176.23</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	1,849.00	6.33%	1,313.00	5.83%	22,139.85	5.60%
ASIAN	492.00	1.69%	362.00	1.61%	3,073.25	0.78%
CAUCASIAN	7,451.25	25.53%	5,644.50	25.06%	92,218.56	23.33%
HISPANIC	18,556.98	63.57%	14,630.03	64.96%	264,802.26	66.99%
NATIVE AMERICAN	209.50	0.72%	113.00	0.50%	1,745.30	0.44%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	32.50	0.11%	52.00	0.23%	5,365.69	1.36%
OTHER	600.00	2.06%	407.00	1.81%	5,930.32	1.50%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>29,191.23</b>	<b>100.00%</b>	<b>22,521.53</b>	<b>100.00%</b>	<b>395,275.23</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	28,509.23	97.66%	22,008.53	97.72%	384,204.10	97.20%
Female	682.00	2.34%	513.00	2.28%	11,071.13	2.80%
<b>Total:</b>	<b>29,191.23</b>	<b>100.00%</b>	<b>22,521.53</b>	<b>100.00%</b>	<b>395,275.23</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	23,324.50	79.90%	19,015.00	84.43%	228,896.50	57.91%
Subcontractor's Total Hours	5,866.73	20.10%	3,506.53	15.57%	166,378.73	42.09%
<b>Total:</b>	<b>29,191.23</b>	<b>100.00%</b>	<b>22,521.53</b>	<b>100.00%</b>	<b>395,275.23</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	8,741.00	29.94%	7,415.50	32.93%	103,101.50	26.08%
Subcontractor's Targeted Hours	2,268.98	7.77%	1,440.53	6.40%	71,921.14	18.20%
<b>Total:</b>	<b>11,009.98</b>	<b>37.72%</b>	<b>8,856.03</b>	<b>39.32%</b>	<b>175,022.64</b>	<b>44.28%</b>
Prime Contractor's Disadvantaged Hours	220.00	0.75%	214.00	0.95%	8,387.50	2.12%

Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>220.00</b>	<b>0.75%</b>	<b>214.00</b>	<b>0.95%</b>	<b>8,387.50</b>	<b>2.12%</b>