



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C45161C1152 - Purple Line Extension Section 3 Stations Project –
 Design/Build
 C45161C1152

Total Forecasted Project Hours:	1,590,444.00	Reporting Period: October 2020
Total Project Hours To Date:	20,556.04	From: 9/1/2020
Total Project Hours Percentage:	1.29%	To: 10/31/2020

	Craft Hours Sep 01 – Sep 30	Percentage (%) Craft Hours Sep 01 – Sep 30	Craft Hours Oct 01 – Oct 31	Percentage (%) Craft Hours Oct 01 – Oct 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	2,029.68	27.96%	520.50	19.97%	5,828.76	28.36%
Fed Extremely Economically Disadvantaged	3,019.46	41.60%	995.00	38.17%	7,656.21	37.25%
Economically Disadvantaged Area Hours Subtotal	5,049.14	69.56%	1,515.50	58.14%	13,484.97	65.60%
Non-Targeted	2,209.67	30.44%	1,091.00	41.86%	7,071.07	34.40%
Total:	7,258.81	100.00%	2,606.50	100.00%	20,556.04	100.00%
Craft Level Breakdown						
Apprentice	641.50	8.84%	242.00	9.28%	1,738.00	8.45%
Journeyman	6,617.31	91.16%	2,364.50	90.72%	18,818.04	91.55%
Total:	7,258.81	100.00%	2,606.50	100.00%	20,556.04	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	6,568.31	91.10%	2,342.00	90.63%	18,393.04	91.37%
Apprentice	641.50	8.90%	242.00	9.37%	1,738.00	8.63%
Total:	7,209.81		2,584.00		20,131.04	
Race / Ethnicity						
AFRICAN AMERICAN	138.50	1.91%	22.50	0.86%	282.79	1.38%
ASIAN	235.00	3.24%	76.50	2.93%	732.00	3.56%
CAUCASIAN	1,184.50	16.32%	257.00	9.86%	3,862.69	18.79%
HISPANIC	5,616.64	77.38%	2,147.50	82.39%	15,365.68	74.75%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	0.00	0.00%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	63.67	0.88%	103.00	3.95%	279.86	1.36%
OTHER	20.50	0.28%	0.00	0.00%	33.02	0.16%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	7,258.81	100.00%	2,606.50	100.00%	20,556.04	100.00%
Gender Breakdown						
Male	6,559.31	90.36%	2,478.50	95.09%	18,830.54	91.61%
Female	699.50	9.64%	128.00	4.91%	1,725.50	8.39%
Total:	7,258.81	100.00%	2,606.50	100.00%	20,556.04	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Total Hours	7,258.81	100.00%	2,606.50	100.00%	20,556.04	100.00%
Total:	7,258.81	100.00%	2,606.50	100.00%	20,556.04	100.00%
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Subcontractor's Targeted Hours	5,049.14	69.56%	1,515.50	58.14%	13,484.97	65.60%
Total:	5,049.14	69.56%	1,515.50	58.14%	13,484.97	65.60%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%

Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	0.00	0.00%	0.00	0.00%	0.00	0.00%