



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C49218C1161000 - Willowbrooks/ Rosa Parks Station Improvements
 C49218C1161000

Total Forecasted Project Hours:	200,000.00	Reporting Period: August 2020
Total Project Hours To Date:	174,440.06	From: 6/1/2018
Total Project Hours Percentage:	87.22%	To: 8/31/2020

	Craft Hours Jun 01 – Jul 31	Percentage (%) Craft Hours Jun 01 – Jul 31	Craft Hours Aug 01 – Aug 31	Percentage (%) Craft Hours Aug 01 – Aug 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	31,787.48	18.35%	80.00	6.48%	31,867.48	18.27%
Fed Extremely Economically Disadvantaged	84,357.32	48.70%	722.00	58.44%	85,079.32	48.77%
Economically Disadvantaged Area Hours Subtotal	116,144.80	67.06%	802.00	64.91%	116,946.80	67.04%
Non-Targeted	57,059.76	32.94%	433.50	35.09%	57,493.26	32.96%
Total:	173,204.56	100.00%	1,235.50	100.00%	174,440.06	100.00%
Craft Level Breakdown						
Apprentice	40,981.80	23.66%	334.00	27.03%	41,315.80	23.68%
Journeyman	132,222.76	76.34%	901.50	72.97%	133,124.26	76.32%
Total:	173,204.56	100.00%	1,235.50	100.00%	174,440.06	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	122,585.51	74.94%	895.50	72.83%	123,481.01	74.93%
Apprentice	40,981.80	25.06%	334.00	27.17%	41,315.80	25.07%
Total:	163,567.31		1,229.50		164,796.81	
Race / Ethnicity						
AFRICAN AMERICAN	5,889.28	3.40%	7.50	0.61%	5,896.78	3.38%
ASIAN	2,704.31	1.56%	1.00	0.08%	2,705.31	1.55%
CAUCASIAN	29,507.77	17.04%	284.00	22.99%	29,791.77	17.08%
HISPANIC	118,861.36	68.62%	937.00	75.84%	119,798.36	68.68%
NATIVE AMERICAN	139.35	0.08%	0.00	0.00%	139.35	0.08%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	13,790.34	7.96%	0.00	0.00%	13,790.34	7.91%
OTHER	2,312.15	1.33%	6.00	0.49%	2,318.15	1.33%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	173,204.56	100.00%	1,235.50	100.00%	174,440.06	100.00%
Gender Breakdown						
Male	170,721.53	98.57%	1,235.50	100.00%	171,957.03	98.58%
Female	2,483.03	1.43%	0.00	0.00%	2,483.03	1.42%
Total:	173,204.56	100.00%	1,235.50	100.00%	174,440.06	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	6,215.50	3.59%	0.00	0.00%	6,215.50	3.56%
Subcontractor's Total Hours	166,989.06	96.41%	1,235.50	100.00%	168,224.56	96.44%
Total:	173,204.56	100.00%	1,235.50	100.00%	174,440.06	100.00%
Prime Contractor's Targeted Hours	6,143.50	3.55%	0.00	0.00%	6,143.50	3.52%
Subcontractor's Targeted Hours	110,001.30	63.51%	802.00	64.91%	110,803.30	63.52%
Total:	116,144.80	67.06%	802.00	64.91%	116,946.80	67.04%
Prime Contractor's Disadvantaged Hours	3,872.50	2.24%	0.00	0.00%	3,872.50	2.22%

Subcontractor's Disadvantaged Hours	13,627.95	7.87%	334.00	27.03%	13,961.95	8.00%
Total:	17,500.45	10.10%	334.00	27.03%	17,834.45	10.22%