



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C49218C1161000 - Willowbrooks/ Rosa Parks Station Improvements
 C49218C1161000

Total Forecasted Project Hours:	200,000.00	Reporting Period: CUSTOM
Total Project Hours To Date:	182,529.79	From: 9/1/2020
Total Project Hours Percentage:	91.26%	To: 10/31/2020

	Craft Hours Sep 01 – Oct 31	Percentage (%) Craft Hours Sep 01 – Oct 31	Craft Hours Sep 01 – Oct 31	Percentage (%) Craft Hours Sep 01 – Oct 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	525.50	11.07%	0.00	0.00%	32,752.89	17.94%
Fed Extremely Economically Disadvantaged	2,160.81	45.53%	0.00	0.00%	88,763.10	48.63%
<i>Economically Disadvantaged Area Hours Subtotal</i>	2,686.31	56.60%	0.00	0.00%	121,515.99	66.57%
Non-Targeted	2,060.00	43.40%	0.00	0.00%	61,013.80	33.43%
Total:	4,746.31	100.00%	0.00	100.00%	182,529.79	100.00%
Craft Level Breakdown						
Apprentice	900.02	18.96%	0.00	0.00%	42,804.08	23.45%
Journeyman	3,846.29	81.04%	0.00	0.00%	139,725.71	76.55%
Total:	4,746.31	100.00%	0.00	100.00%	182,529.79	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	3,432.29	79.23%	0.00	0.00%	129,454.46	75.15%
Apprentice	900.02	20.77%	0.00	0.00%	42,804.08	24.85%
Total:	4,332.31	0.00%	0.00	0.00%	172,258.54	0.00%
Race / Ethnicity						
AFRICAN AMERICAN	24.00	0.51%	0.00	0.00%	5,928.78	3.25%
ASIAN	27.00	0.57%	0.00	0.00%	2,732.31	1.50%
CAUCASIAN	789.50	16.63%	0.00	0.00%	30,685.35	16.81%
HISPANIC	3,589.54	75.63%	0.00	0.00%	126,009.74	69.04%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	139.35	0.08%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	263.27	5.55%	0.00	0.00%	14,647.11	8.02%
OTHER	53.00	1.12%	0.00	0.00%	2,387.15	1.31%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	4,746.31	100.00%	0.00	100.00%	182,529.79	100.00%
Gender Breakdown						
Male	4,666.31	98.31%	0.00	0.00%	179,966.76	98.60%
Female	80.00	1.69%	0.00	0.00%	2,563.03	1.40%
Total:	4,746.31	100.00%	0.00	100.00%	182,529.79	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	496.00	10.45%	0.00	0.00%	7,323.50	4.01%
Subcontractor's Total Hours	4,250.31	89.55%	0.00	0.00%	175,206.29	95.99%
Total:	4,746.31	100.00%	0.00	100.00%	182,529.79	100.00%
Prime Contractor's Targeted Hours	496.00	10.45%	0.00	0.00%	7,251.50	3.97%
Subcontractor's Targeted Hours	2,190.31	46.15%	0.00	0.00%	114,264.49	62.60%
Total:	2,686.31	56.60%	0.00	0.00%	121,515.99	66.57%
Prime Contractor's Disadvantaged Hours	392.00	8.26%	0.00	0.00%	4,596.50	2.52%

Subcontractor's Disadvantaged Hours	349.00	7.35%	0.00	0.00%	14,310.95	7.84%
Total:	741.00	15.61%	0.00	0.00%	18,907.45	10.36%