



LOS ANGELES COUNTY METRO  
**TARGETED WORKER SUMMARY REPORT**  
 C49218C1161000 - Willowbrooks/ Rosa Parks Station Improvements  
 C49218C1161000

<b>Total Forecasted Project Hours:</b>	200,000.00	<b>Reporting Period: April 2020</b>
<b>Total Project Hours To Date:</b>	165,649.52	<b>From: 3/1/2020</b>
<b>Total Project Hours Percentage:</b>	82.82%	<b>To: 4/30/2020</b>

	Craft Hours Mar 01 – Mar 31	Percentage (%) Craft Hours Mar 01 – Mar 31	Craft Hours Apr 01 – Apr 30	Percentage (%) Craft Hours Apr 01 – Apr 30	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
FED Economically Disadvantaged	490.00	19.06%	281.50	18.23%	32,019.28	19.33%
Fed Extremely Economically Disadvantaged	1,122.50	43.67%	738.50	47.83%	80,507.73	48.60%
<b><i>Economically Disadvantaged Area Hours Subtotal</i></b>	<b>1,612.50</b>	<b>62.73%</b>	<b>1,020.00</b>	<b>66.06%</b>	<b>112,527.01</b>	<b>67.93%</b>
Non-Targeted	958.00	37.27%	524.00	33.94%	53,122.51	32.07%
<b>Total:</b>	<b>2,570.50</b>	<b>100.00%</b>	<b>1,544.00</b>	<b>100.00%</b>	<b>165,649.52</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Apprentice	750.00	29.18%	478.00	30.96%	39,158.80	23.64%
Journeyman	1,820.50	70.82%	1,066.00	69.04%	126,490.72	76.36%
<b>Total:</b>	<b>2,570.50</b>	<b>100.00%</b>	<b>1,544.00</b>	<b>100.00%</b>	<b>165,649.52</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	1,647.50	68.72%	845.00	63.87%	117,672.47	75.03%
Apprentice	750.00	31.28%	478.00	36.13%	39,158.80	24.97%
<b>Total:</b>	<b>2,397.50</b>		<b>1,323.00</b>		<b>156,831.27</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	82.00	3.19%	120.00	7.77%	5,842.78	3.53%
ASIAN	156.50	6.09%	32.00	2.07%	2,692.31	1.63%
CAUCASIAN	300.00	11.67%	146.50	9.49%	27,795.27	16.78%
HISPANIC	1,835.00	71.39%	1,192.50	77.23%	113,408.96	68.46%
NATIVE AMERICAN	29.00	1.13%	0.00	0.00%	139.35	0.08%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	16.00	0.62%	0.00	0.00%	13,725.70	8.29%
OTHER	152.00	5.91%	53.00	3.43%	2,045.15	1.23%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>2,570.50</b>	<b>100.00%</b>	<b>1,544.00</b>	<b>100.00%</b>	<b>165,649.52</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	2,570.50	100.00%	1,544.00	100.00%	163,166.49	98.50%
Female	0.00	0.00%	0.00	0.00%	2,483.03	1.50%
<b>Total:</b>	<b>2,570.50</b>	<b>100.00%</b>	<b>1,544.00</b>	<b>100.00%</b>	<b>165,649.52</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	0.00	0.00%	0.00	0.00%	5,218.50	3.15%
Subcontractor's Total Hours	2,570.50	100.00%	1,544.00	100.00%	160,431.02	96.85%
<b>Total:</b>	<b>2,570.50</b>	<b>100.00%</b>	<b>1,544.00</b>	<b>100.00%</b>	<b>165,649.52</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	5,146.50	3.11%
Subcontractor's Targeted Hours	1,612.50	62.73%	1,020.00	66.06%	107,380.51	64.82%
<b>Total:</b>	<b>1,612.50</b>	<b>62.73%</b>	<b>1,020.00</b>	<b>66.06%</b>	<b>112,527.01</b>	<b>67.93%</b>
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	3,289.50	1.99%

Subcontractor's Disadvantaged Hours	179.00	6.96%	129.00	8.35%	13,214.45	7.98%
<b>Total:</b>	<b>179.00</b>	<b>6.96%</b>	<b>129.00</b>	<b>8.35%</b>	<b>16,503.95</b>	<b>9.96%</b>