



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C49218C1161000 - Willowbrooks/ Rosa Parks Station Improvements
 C49218C1161000

Total Forecasted Project Hours: 200,000.00	Reporting Period: February 2020
Total Project Hours To Date: 159,543.02	From: 1/1/2020
Total Project Hours Percentage: 79.77%	To: 2/29/2020

	Craft Hours Jan 01 – Jan 31	Percentage (%) Craft Hours Jan 01 – Jan 31	Craft Hours Feb 01 – Feb 29	Percentage (%) Craft Hours Feb 01 – Feb 29	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	825.50	24.90%	542.00	22.41%	30,550.28	19.15%
Fed Extremely Economically Disadvantaged	1,893.50	57.11%	1,362.80	56.34%	78,475.73	49.19%
Economically Disadvantaged Area Hours Subtotal	2,719.00	82.01%	1,904.80	78.75%	109,026.01	68.34%
Non-Targeted	596.60	17.99%	514.00	21.25%	50,517.01	31.66%
Total:	3,315.60	100.00%	2,418.80	100.00%	159,543.02	100.00%
Craft Level Breakdown						
Apprentice	745.00	22.47%	615.00	25.43%	37,735.80	23.65%
Journeyman	2,570.60	77.53%	1,803.80	74.57%	121,807.22	76.35%
Total:	3,315.60	100.00%	2,418.80	100.00%	159,543.02	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	2,448.60	76.67%	1,693.80	73.36%	113,645.97	75.07%
Apprentice	745.00	23.33%	615.00	26.64%	37,735.80	24.93%
Total:	3,193.60		2,308.80		151,381.77	
Race / Ethnicity						
AFRICAN AMERICAN	14.00	0.42%	0.00	0.00%	5,640.78	3.54%
ASIAN	8.00	0.24%	0.00	0.00%	2,503.81	1.57%
CAUCASIAN	407.00	12.28%	454.00	18.77%	26,528.27	16.63%
HISPANIC	2,393.50	72.19%	1,898.00	78.47%	109,247.96	68.48%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	110.35	0.07%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	485.10	14.63%	50.80	2.10%	13,671.70	8.57%
OTHER	8.00	0.24%	16.00	0.66%	1,840.15	1.15%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	3,315.60	100.00%	2,418.80	100.00%	159,543.02	100.00%
Gender Breakdown						
Male	3,307.60	99.76%	2,418.80	100.00%	157,067.99	98.45%
Female	8.00	0.24%	0.00	0.00%	2,475.03	1.55%
Total:	3,315.60	100.00%	2,418.80	100.00%	159,543.02	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	216.00	6.51%	104.00	4.30%	5,218.50	3.27%
Subcontractor's Total Hours	3,099.60	93.49%	2,314.80	95.70%	154,324.52	96.73%
Total:	3,315.60	100.00%	2,418.80	100.00%	159,543.02	100.00%
Prime Contractor's Targeted Hours	216.00	6.51%	104.00	4.30%	5,146.50	3.23%
Subcontractor's Targeted Hours	2,503.00	75.49%	1,800.80	74.45%	103,879.51	65.11%
Total:	2,719.00	82.01%	1,904.80	78.75%	109,026.01	68.34%
Prime Contractor's Disadvantaged Hours	182.00	5.49%	96.00	3.97%	3,289.50	2.06%

Subcontractor's Disadvantaged Hours	427.50	12.89%	350.00	14.47%	12,906.45	8.09%
Total:	609.50	18.38%	446.00	18.44%	16,195.95	10.15%