



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C49218C1161000 - Willowbrooks/ Rosa Parks Station Improvements
 C49218C1161000

Total Forecasted Project Hours:	200,000.00	Reporting Period: March 2020
Total Project Hours To Date:	162,744.02	From: 2/1/2020
Total Project Hours Percentage:	81.37%	To: 3/31/2020

	Craft Hours Feb 01 – Feb 29	Percentage (%) Craft Hours Feb 01 – Feb 29	Craft Hours Mar 01 – Mar 31	Percentage (%) Craft Hours Mar 01 – Mar 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	542.00	22.10%	414.00	19.76%	31,329.78	19.25%
Fed Extremely Economically Disadvantaged	1,371.80	55.93%	792.50	37.82%	79,399.23	48.79%
<i>Economically Disadvantaged Area Hours Subtotal</i>	1,913.80	78.03%	1,206.50	57.58%	110,729.01	68.04%
Non-Targeted	539.00	21.97%	889.00	42.42%	52,015.01	31.96%
Total:	2,452.80	100.00%	2,095.50	100.00%	162,744.02	100.00%
Craft Level Breakdown						
Apprentice	615.00	25.07%	593.00	28.30%	38,407.30	23.60%
Journeyman	1,837.80	74.93%	1,502.50	71.70%	124,336.72	76.40%
Total:	2,452.80	100.00%	2,095.50	100.00%	162,744.02	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	1,718.80	73.65%	1,398.50	70.22%	115,872.47	75.11%
Apprentice	615.00	26.35%	593.00	29.78%	38,407.30	24.89%
Total:	2,333.80		1,991.50		154,279.77	
Race / Ethnicity						
AFRICAN AMERICAN	0.00	0.00%	82.00	3.91%	5,722.78	3.52%
ASIAN	0.00	0.00%	156.50	7.47%	2,660.31	1.63%
CAUCASIAN	462.00	18.84%	295.00	14.08%	27,109.77	16.66%
HISPANIC	1,924.00	78.44%	1,365.00	65.14%	111,431.96	68.47%
NATIVE AMERICAN	0.00	0.00%	29.00	1.38%	139.35	0.09%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	50.80	2.07%	16.00	0.76%	13,687.70	8.41%
OTHER	16.00	0.65%	152.00	7.25%	1,992.15	1.22%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total:	2,452.80	100.00%	2,095.50	100.00%	162,744.02	100.00%
Gender Breakdown						
Male	2,452.80	100.00%	2,095.50	100.00%	160,260.99	98.47%
Female	0.00	0.00%	0.00	0.00%	2,483.03	1.53%
Total:	2,452.80	100.00%	2,095.50	100.00%	162,744.02	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	104.00	4.24%	0.00	0.00%	5,218.50	3.21%
Subcontractor's Total Hours	2,348.80	95.76%	2,095.50	100.00%	157,525.52	96.79%
Total:	2,452.80	100.00%	2,095.50	100.00%	162,744.02	100.00%
Prime Contractor's Targeted Hours	104.00	4.24%	0.00	0.00%	5,146.50	3.16%
Subcontractor's Targeted Hours	1,809.80	73.79%	1,206.50	57.58%	105,582.51	64.88%
Total:	1,913.80	78.03%	1,206.50	57.58%	110,729.01	68.04%
Prime Contractor's Disadvantaged Hours	96.00	3.91%	0.00	0.00%	3,289.50	2.02%

Subcontractor's Disadvantaged Hours	350.00	14.27%	69.00	3.29%	12,975.45	7.97%
Total:	446.00	18.18%	69.00	3.29%	16,264.95	9.99%