



**LOS ANGELES COUNTY METRO**  
**TARGETED WORKER SUMMARY REPORT**  
 C54850C1175 - Division 1 Maintenance and Transportation Building  
 Renovation  
 C54850C1175

Total Forecasted Project Hours:	22,149.00	Reporting Period: March 2020
Total Project Hours To Date:	7,282.15	From: 2/1/2020
Total Project Hours Percentage:	32.88%	To: 3/31/2020

	Craft Hours Feb 01 – Feb 29	Percentage (%) Craft Hours Feb 01 – Feb 29	Craft Hours Mar 01 – Mar 31	Percentage (%) Craft Hours Mar 01 – Mar 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
<b>Targeted Worker Hours</b>						
Community Area Workers - C1175 Div 1 M&T Bldg Ren	224.00	31.24%	232.00	37.85%	2,325.00	31.93%
Local Targeted Workers - C1175 Div 1 M&T Bldg Ren	324.00	45.19%	295.00	48.12%	2,600.75	35.71%
<b>Economically Disadvantaged Area Hours Subtotal</b>	548.00	76.43%	527.00	85.97%	4,925.75	67.64%
Non-Targeted	169.00	23.57%	86.00	14.03%	2,356.40	32.36%
<b>Total:</b>	<b>717.00</b>	<b>100.00%</b>	<b>613.00</b>	<b>100.00%</b>	<b>7,282.15</b>	<b>100.00%</b>
<b>Craft Level Breakdown</b>						
Apprentice	288.00	40.17%	210.00	34.26%	2,046.50	28.10%
Journeyman	429.00	59.83%	403.00	65.74%	5,235.65	71.90%
<b>Total:</b>	<b>717.00</b>	<b>100.00%</b>	<b>613.00</b>	<b>100.00%</b>	<b>7,282.15</b>	<b>100.00%</b>
<b>Apprenticeable Craft Level Breakdown</b>						
Apprenticeable Journeyman	320.00	52.63%	363.00	63.35%	3,971.90	66.00%
Apprentice	288.00	47.37%	210.00	36.65%	2,046.50	34.00%
<b>Total:</b>	<b>608.00</b>		<b>573.00</b>		<b>6,018.40</b>	
<b>Race / Ethnicity</b>						
AFRICAN AMERICAN	88.00	12.27%	156.00	25.45%	880.00	12.08%
ASIAN	0.00	0.00%	0.00	0.00%	0.00	0.00%
CAUCASIAN	0.00	0.00%	0.00	0.00%	0.00	0.00%
HISPANIC	121.00	16.88%	313.00	51.06%	3,938.65	54.09%
NATIVE AMERICAN	0.00	0.00%	0.00	0.00%	0.00	0.00%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	508.00	70.85%	144.00	23.49%	2,463.50	33.83%
OTHER	0.00	0.00%	0.00	0.00%	0.00	0.00%
TWO OR MORE RACES	0.00	0.00%	0.00	0.00%	0.00	0.00%
<b>Total:</b>	<b>717.00</b>	<b>100.00%</b>	<b>613.00</b>	<b>100.00%</b>	<b>7,282.15</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Male	717.00	100.00%	613.00	100.00%	7,194.15	98.79%
Female	0.00	0.00%	0.00	0.00%	88.00	1.21%
<b>Total:</b>	<b>717.00</b>	<b>100.00%</b>	<b>613.00</b>	<b>100.00%</b>	<b>7,282.15</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	176.00	24.55%	312.00	50.90%	1,760.00	24.17%
Subcontractor's Total Hours	541.00	75.45%	301.00	49.10%	5,522.15	75.83%
<b>Total:</b>	<b>717.00</b>	<b>100.00%</b>	<b>613.00</b>	<b>100.00%</b>	<b>7,282.15</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	176.00	24.55%	312.00	50.90%	1,760.00	24.17%
Subcontractor's Targeted Hours	372.00	51.88%	215.00	35.07%	3,165.75	43.47%
<b>Total:</b>	<b>548.00</b>	<b>76.43%</b>	<b>527.00</b>	<b>85.97%</b>	<b>4,925.75</b>	<b>67.64%</b>
Prime Contractor's Disadvantaged Hours	88.00	12.27%	156.00	25.45%	880.00	12.08%

Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	88.00	1.21%
<b>Total:</b>	<b>88.00</b>	<b>12.27%</b>	<b>156.00</b>	<b>25.45%</b>	<b>968.00</b>	<b>13.29%</b>