



TARGETED WORKER SUMMARY REPORT
C49218C1161000 - Willowbrooks/ Rosa Parks Station Improvements
 C49218C1161000

Total Forecasted Project Hours	200,000.00					
Total Project Hours to Date	156,763.22				Reporting Period: January 2020	
Total Project Hours Percentage	78.38 %				From: 1/1/2020 To: 1/31/2020	
	Craft Hours Jan 01 - Dec 31	Percentage (%) Craft Hours Jan 01 - Dec 31	Craft Hours Jan 01 - Jan 31	Percentage (%) Craft Hours Jan 01 - Jan 31	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
FED Economically Disadvantaged	30,075.78	19.10%	723.50	23.94%	29,897.78	19.07%
Fed Extremely Economically Disadvantaged	77,211.93	49.04%	1,710.50	56.59%	76,929.93	49.07%
Economically Disadvantaged Area Hours SubTotal	107,287.71	68.15%	2,434.00	80.53%	106,827.71	68.15%
Non Targeted	50,150.01	31.85%	588.60	19.47%	49,935.51	31.85%
Total	157,437.72	100.00%	3,022.60	100.00%	156,763.22	100.00%
Craft Level Breakdown						
Journeyman	120,163.92	76.32%	2,316.60	76.64%	119,681.42	76.35%
Apprentice	37,273.80	23.68%	706.00	23.36%	37,081.80	23.65%
Total	157,437.72	100.00%	3,022.60	100.00%	156,763.22	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	112,074.67	75.04%	2,194.60	75.66%	111,630.17	75.06%
Apprentice	37,273.80	24.96%	706.00	24.34%	37,081.80	24.94%
Total	149,348.47		2,900.60		148,711.97	
Race / Ethnicity						
African American	5,640.78	3.58%	14.00	0.46%	5,640.78	3.60%
Asian	2,503.81	1.59%	8.00	0.26%	2,503.81	1.60%
Caucasian	26,289.77	16.70%	399.00	13.20%	26,066.27	16.63%
Hispanic	107,635.46	68.37%	2,285.50	75.61%	107,192.46	68.38%
Native American	110.35	0.07%		0.00%	110.35	0.07%
Not Specified	13,433.40	8.53%	308.10	10.19%	13,425.40	8.56%
Other	1,824.15	1.16%	8.00	0.26%	1,824.15	1.16%
Total	157,437.72	100.00%	3,022.60	100.00%	156,763.22	100.00%
Gender Breakdown						
Female	2,475.03	1.57%	8.00	0.26%	2,475.03	1.58%
Male	154,962.69	98.43%	3,014.60	99.74%	154,288.19	98.42%
Total	157,437.72	100.00%	3,022.60	100.00%	156,763.22	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	5,114.50	3.25%	216.00	7.15%	5,114.50	3.26%
Subcontractor's Total Hours	152,323.22	96.75%	2,806.60	92.85%	151,648.72	96.74%
Total	157,437.72	100.00%	3,022.60	100.00%	156,763.22	100.00%
Prime Contractor's Targeted Hours	5,042.50	3.20%	216.00	7.15%	5,042.50	3.22%
Subcontractor's Targeted Hours	102,245.21	68.15%	2,218.00	73.38%	101,785.21	64.93%
Total	107,287.71	64.94%	2,434.00	80.53%	106,827.71	68.15%
Prime Contractor's Disadvantaged Hours	3,193.50	2.03%	182.00	6.02%	3,193.50	2.04%
Subcontractor's Disadvantaged Hours	12,676.45	8.05%	427.50	14.14%	12,556.45	8.01%
Total	15,869.95	10.08%	609.50	20.16%	15,749.95	10.05%