



**TARGETED WORKER SUMMARY REPORT
C1043 - Universal City Pedestrian Bridge
C1043**

Total Forecasted Project Hours	110,000.00					
Total Project Hours to Date	108,201.59				Reporting Period: February 2017	
Total Project Hours Percentage	98.37 %				From: 2/1/2017 To: 2/28/2017	
	Craft Hours	Percentage (%)	Craft Hours	Percentage (%)	Cumulative Craft	Percentage (%) of
	Jan 01 - Jan 31	Craft Hours	Feb 01 - Feb 28	Craft Hours	Hours To Date	Cumulative Hours
		Jan 01 - Jan 31		Feb 01 - Feb 28		
Targeted Worker Hours						
Community Area Workers C1043	0.00	0.00%	0.00	0.00%	2,436.50	2.25%
Local Targeted Workers C1043	0.00	0.00%	119.00	93.70%	38,886.85	35.94%
Economically Disadvantaged Area Hours SubTotal	0.00	0.00%	119.00	93.70%	41,323.35	38.19%
Non Targeted	0.00	0.00%	8.00	6.30%	66,878.24	61.81%
Total	0.00	100.00%	127.00	100.00%	108,201.59	100.00%
Craft Level Breakdown						
Journeyman	0.00	0.00%	119.00	93.70%	80,913.34	74.78%
Apprentice	0.00	0.00%	8.00	6.30%	27,288.25	25.22%
Total	0.00	100.00%	127.00	100.00%	108,201.59	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	0.00	0.00%	119.00	93.70%	70,772.14	65.41%
Apprentice	0.00	0.00%	8.00	6.30%	27,288.25	27.83%
Race / Ethnicity						
African American		0.00%		0.00%	9,264.50	8.56%
Asian		0.00%		0.00%	4,477.50	4.14%
Caucasian		0.00%	8.00	6.30%	24,166.35	22.33%
Hispanic		0.00%	119.00	93.70%	66,764.19	61.70%
Native American		0.00%		0.00%	670.00	0.62%
Not Specified		0.00%		0.00%	1,267.00	1.17%
Other		0.00%		0.00%	1,584.05	1.46%
		0.00%		0.00%	8.00	0.01%
Total	0.00	100.00%	127.00	100.00%	108,201.59	100.00%
Gender Breakdown						
Female	0.00	0.00%	8.00	6.30%	1,709.00	1.58%
Male	0.00	0.00%	119.00	93.70%	106,492.59	98.42%
Total	0.00	100.00%	127.00	100.00%	108,201.59	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	0.00	0.00%	119.00	93.70%	46,004.00	42.52%
Subcontractor's Total Hours	0.00	0.00%	8.00	6.30%	62,197.59	57.48%
Total	0.00	100.00%	127.00	100.00%	108,201.59	100.00%
Prime Contractor's Targeted Hours	0.00	0.00%	119.00	93.70%	18,475.75	17.08%
Subcontractor's Targeted Hours	0.00	0.00%	0.00	0.00%	22,847.60	21.12%
Total	0.00	0.00%	119.00	93.70%	41,323.35	38.19%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	8,395.75	7.76%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	5,268.50	4.87%



TARGETED WORKER SUMMARY REPORT
C1043 - Universal City Pedestrian Bridge
C1043

	Total	0.00	0.00%	0.00	0.00%	13,664.25	12.63%
--	--------------	-------------	--------------	-------------	--------------	------------------	---------------