



TARGETED WORKER SUMMARY REPORT
C1073-Metro Red Line Pershing Square Canopy Addition and Escalator
Replacement including amendments 1 - 5
C1073

Total Forecasted Project Hours	11,000.00					
Total Project Hours to Date	2,047.50		Reporting Period: July 2016			
Total Project Hours Percentage	18.61 %		From: 7/1/2016 To: 7/31/2016			
	Craft Hours Jun 01 - Jun 30	Percentage (%) Craft Hours Jun 01 - Jun 30	Craft Hours Jul 01 - Jul 31	Percentage (%) Craft Hours Jul 01 - Jul 31	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Community Area Workers C1073 - Pershing Square	201.00	17.78%	306.00	49.92%	515.00	25.15%
Local Targeted Workers C1073 - Pershing Square	463.00	40.96%	38.00	6.20%	637.00	31.11%
Economically Disadvantaged Area Hours SubTotal	664.00	58.74%	344.00	56.12%	1,152.00	56.26%
Non Targeted	466.50	41.26%	269.00	43.88%	895.50	43.74%
Total	1,130.50	100.00%	613.00	100.00%	2,047.50	100.00%
Craft Level Breakdown						
Journeyman	838.75	74.19%	431.00	70.31%	1,534.75	74.96%
Apprentice	291.75	25.81%	182.00	29.69%	512.75	25.04%
Total	1,130.50	100.00%	613.00	100.00%	2,047.50	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	822.75	72.78%	413.00	67.37%	1,484.75	72.52%
Apprentice	291.75	26.18%	182.00	30.59%	512.75	25.67%
Race / Ethnicity						
African American	120.50	10.66%	30.00	4.89%	150.50	7.35%
Asian	8.00	0.71%	64.00	10.44%	80.00	3.91%
Caucasian	325.00	28.75%	154.00	25.12%	580.00	28.33%
Hispanic	677.00	59.89%	365.00	59.54%	1,237.00	60.42%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	0.00	0.00%	0.00	0.00%	0.00	0.00%
Other	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total	1,130.50	100.00%	613.00	100.00%	2,047.50	100.00%
Gender Breakdown						
Female	11.00	0.97%	13.00	2.12%	24.00	1.17%
Male	1,119.50	99.03%	600.00	97.88%	2,023.50	98.83%
Total	1,130.50	100.00%	613.00	100.00%	2,047.50	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	322.00	28.48%	2.00	0.33%	452.00	22.08%
Subcontractor's Total Hours	808.50	71.52%	611.00	99.67%	1,595.50	77.92%
Total	1,130.50	100.00%	613.00	100.00%	2,047.50	100.00%
Prime Contractor's Targeted Hours	322.00	28.48%	0.00	0.00%	450.00	21.98%
Subcontractor's Targeted Hours	342.00	30.25%	344.00	56.12%	702.00	34.29%
Total	664.00	58.74%	344.00	56.12%	1,152.00	56.26%
Prime Contractor's Disadvantaged Hours	318.00	28.13%	0.00	0.00%	382.00	18.66%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total	318.00	28.13%	0.00	0.00%	382.00	18.66%