



TARGETED WORKER SUMMARY REPORT
C1073-Metro Red Line Pershing Square Canopy Addition and Escalator Replacement
including amendments 1 - 5
C1073

Total Forecasted Project Hours	18,500.00					
Total Project Hours to Date	17,634.75		Reporting Period: April 2017			
Total Project Hours Percentage	95.32 %		From: 4/1/2017 To: 4/30/2017			
	Craft Hours Mar 01 - Mar 31	Percentage (%) Craft Hours Mar 01 - Mar 31	Craft Hours Apr 01 - Apr 30	Percentage (%) Craft Hours Apr 01 - Apr 30	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Community Area Workers C1073 - Pershing Square	267.00	20.12%	276.00	30.60%	4,002.00	22.69%
Local Targeted Workers C1073 - Pershing Square	527.25	39.72%	396.50	43.96%	5,248.25	29.76%
Economically Disadvantaged Area Hours SubTotal	794.25	59.84%	672.50	74.56%	9,250.25	52.45%
Non Targeted	533.00	40.16%	229.50	25.44%	8,384.50	47.55%
Total	1,327.25	100.00%	902.00	100.00%	17,634.75	100.00%
Craft Level Breakdown						
Journeyman	743.50	56.02%	685.50	76.00%	11,978.25	67.92%
Apprentice	583.75	43.98%	216.50	24.00%	5,656.50	32.08%
Total	1,327.25	100.00%	902.00	100.00%	17,634.75	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	743.50	56.02%	681.50	75.55%	11,785.25	66.83%
Apprentice	583.75	43.98%	216.50	24.11%	5,656.50	32.43%
Race / Ethnicity						
African American	157.00	11.83%	168.00	18.63%	1,328.50	7.53%
Asian		0.00%	4.00	0.44%	432.00	2.45%
Caucasian	544.50	41.02%	148.00	16.41%	7,028.25	39.85%
Hispanic	407.75	30.72%	570.00	63.19%	8,049.50	45.65%
Native American	119.50	9.00%	4.00	0.44%	258.50	1.47%
Not Specified	87.50	6.59%	8.00	0.89%	207.25	1.18%
Other	11.00	0.83%		0.00%	330.75	1.88%
Total	1,327.25	100.00%	902.00	100.00%	17,634.75	100.00%
Gender Breakdown						
Female	8.00	0.60%	0.00	0.00%	250.00	1.42%
Male	1,319.25	99.40%	902.00	100.00%	17,384.75	98.58%
Total	1,327.25	100.00%	902.00	100.00%	17,634.75	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	0.00	0.00%	0.00	0.00%	452.00	2.56%
Subcontractor's Total Hours	1,327.25	100.00%	902.00	100.00%	17,182.75	97.44%
Total	1,327.25	100.00%	902.00	100.00%	17,634.75	100.00%
Prime Contractor's Targeted Hours	0.00	0.00%	0.00	0.00%	450.00	2.55%
Subcontractor's Targeted Hours	794.25	59.84%	672.50	74.56%	8,800.25	49.90%
Total	794.25	59.84%	672.50	74.56%	9,250.25	52.45%
Prime Contractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	382.00	2.17%
Subcontractor's Disadvantaged Hours	165.00	12.43%	144.00	15.96%	2,303.00	13.06%
Total	165.00	12.43%	144.00	15.96%	2,685.00	15.23%