



TARGETED WORKER SUMMARY REPORT
 C36455C1147 - Design-Build Division 1 Maintenance Annex Building
 C36455C1147

Total Forecasted Project Hours	20,150.00					
Total Project Hours to Date	17,054.00				Reporting Period: December 2018	
Total Project Hours Percentage	84.64 %				From: 12/1/2018 To: 12/31/2018	
	Craft Hours Nov 01 - Nov 30	Percentage (%) Craft Hours Nov 01 - Nov 30	Craft Hours Dec 01 - Dec 31	Percentage (%) Craft Hours Dec 01 - Dec 31	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Community Area Workers - C36455C1147 Div 1 MAB	666.50	26.86%	646.00	26.38%	4,405.50	25.83%
Local Targeted Workers - C36455C1147 Div 1 MAB	377.50	15.21%	416.00	16.99%	3,046.50	17.86%
Economically Disadvantaged Area Hours SubTotal	1,044.00	42.07%	1,062.00	43.36%	7,452.00	43.70%
Non Targeted	1,437.50	57.93%	1,387.00	56.64%	9,602.00	56.30%
Total	2,481.50	100.00%	2,449.00	100.00%	17,054.00	100.00%
Craft Level Breakdown						
Journeyman	1,919.50	77.35%	1,916.00	78.24%	13,672.00	80.17%
Apprentice	562.00	22.65%	533.00	21.76%	3,382.00	19.83%
Total	2,481.50	100.00%	2,449.00	100.00%	17,054.00	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	1,919.50	77.35%	1,848.00	77.61%	13,548.50	80.02%
Apprentice	562.00	22.65%	533.00	22.39%	3,382.00	19.98%
Total	2,481.50		2,381.00		16,930.50	
Race / Ethnicity						
African American	205.00	8.26%	104.00	4.25%	832.50	4.88%
Asian	6.00	0.24%		0.00%	137.50	0.81%
Caucasian	21.50	0.87%	88.00	3.59%	414.50	2.43%
Hispanic	2,174.00	87.61%	2,065.50	84.34%	13,408.50	78.62%
Native American	0.00	0.00%	0.00	0.00%	0.00	0.00%
Not Specified	75.00	3.02%	191.50	7.82%	2,261.00	13.26%
Other	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total	2,481.50	100.00%	2,449.00	100.00%	17,054.00	100.00%
Gender Breakdown						
Female	251.00	10.11%	259.00	10.58%	936.00	5.49%
Male	2,230.50	89.89%	2,190.00	89.42%	16,118.00	94.51%
Total	2,481.50	100.00%	2,449.00	100.00%	17,054.00	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	1,964.00	79.15%	1,669.00	68.15%	14,207.50	83.31%
Subcontractor's Total Hours	517.50	20.85%	780.00	31.85%	2,846.50	16.69%
Total	2,481.50	100.00%	2,449.00	100.00%	17,054.00	100.00%
Prime Contractor's Targeted Hours	743.00	29.94%	630.00	25.72%	6,477.00	37.98%
Subcontractor's Targeted Hours	301.00	42.07%	432.00	17.64%	975.00	5.72%
Total	1,044.00	12.13%	1,062.00	43.36%	7,452.00	43.70%
Prime Contractor's Disadvantaged Hours	399.00	16.08%	380.00	15.52%	2,436.50	14.29%
Subcontractor's Disadvantaged Hours	0.00	0.00%	0.00	0.00%	0.00	0.00%
Total	399.00	16.08%	380.00	15.52%	2,436.50	14.29%